S
625.704
H3Pe
NOV.1984

State Library

PLEASE RETURN

Montana State Library
3 0864 1006 6529 1

NOV 13 1984

MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

MONTANA

DEPARTMENT OF HIGHWAYS

CONSTRUCTION, DISTRICT DESIGN and PRELIMINARY SURVEY PROGRESS REPORT

ISSUED THE FIRST MONDAY OF THE MONTH

NOVEMBER 5, 1984



LEGEND

STATE MAINTAINED
FEDERAL-AID ROUTES

- Interstate
- Primary
- Secondary

INCORPORATED CITIES

- Capital
- County Seat
- Other

Butte Over 5000
Cascade Under 5000

FINANCIAL & COMMISSIONER DISTRICTS

District Boundary

(3) District Number

Effective Date: 7-1-83

MONTANA

PREPARED BY THE
STATE OF MONTANA
DEPARTMENT OF HIGHWAYS
PLANNING AND STATISTICS BUREAU
IN COOPERATION WITH THE
U.S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION

SCALE
0 20 40 60 Miles

DISTRICT: Missoula 1130

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: October 31, 1984

	PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
431	2 Miles East of Tarkio - East IR 90-1(100)64	PMS 20.0 Miles	Plans to Checker	38	90	Oct. 16 1984
268	Clellan Road RS 263-1(9)1	G, GS, PMS, & Struct. 4.2 Miles	Final PIH	32	38	Mar. 7 1985
630	Kalispell - Stip F 1-2 (24)121	PMS 1.2 Miles	Final PIH	152½	40	July 9 1985
803	Hall - East RS 512-1(10)0	PMS 2.5 Miles	Final PIH	0	/	
804	Hall - West RS 513-1(4)0	PMS 1.9 Miles	Final PIH	0	/	
	~~Boron - West~~					
528	N. of Philipsburg (Boulder & Flint Cr.) BRF 19-2(5)99	Structs & Appr's.	Plans to Checker	68	90	Oct. 22 1984
024	Flathead County Line - South F 5-2(31)86	G, GS, PMS 2.2 Miles	Final PIH	61	49	Nov. 8 1984
243	Dixon North RS 212-1(6)0	G, GS, PMS 3.2 Miles	Planning Report	56	2	Jan 22 1985
649	Meadow Creek - South S 508-1(3)12	G, GS, PMS, & Structs. 5.5 Miles	Preliminary PIH	0	5	Jan 13 1986
	E Shore Flathead Lake F-HES 52-1(2)0	PMS 3.6 Miles	Plans to Checker	2	90	Oct. 2 1984
632	Post Creek - Roscoe F-HES 5-2(25)38	PMS 8.4 Miles	Final PIH	0	4	Jan 6 1986
	Elk Hill - Lion - Springs F 1-1(12)65	G, GS, PMS 3.3 Miles	Final PIH	176	46	Nov. 13 1985
	Big Fork South & West FR 52-1(3)18	PMS & Widening 16.9 Miles	Preliminary PIH	0	0	May 7 1986

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

/

DISTRICT: Missoula 1130

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: October 31, 1984

	PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
522	Fisher River Br BRF 1-1(15)57	Struct & Appr.	Prelimin PH	158½	15	Dec. 2 1984
634	Clearwater Jct - East FR 24-1(11)32	PMS & Widening 11.4 Miles	Prelimin PH	8	9	Oct. 22 1985
720	Ovando East RTF-HES 24-2(16)43	PMS & Widening 12.4 Miles	Prelimin PH	0	5	Nov. 22 1986
729	Whitefish Olney F 5-3(20)129	Timber Removal 16.6 Miles	Final R/W Effort	0	0	Aug 30 1985
521	Hamilton Corvallis ES 269-1(5)0	PMS & Widening 6.1 Miles	Prelimin PH	0	0	July 9 1986
788	Marion - West F-HES 1-2(22)90	PMS & Widening 10.0 Miles	Prelimin PH	3	1	
772	Revais Creek F 6-1(28)105	Struct & Appr.	Final PH	0	0	Sept. 1 1988
	Kila - East & West F 1-2(23)99	PMS & Widening 12.3 Miles	Prelimin PH	2	1	
	Big Eorke - East F 83-1(3)74	PMS & Widening 8.7 Miles	Prelimin PH	5	2	
607	Eureka - N & S F 5-4(2)174	G, GS, PMS & Struct 12.6 Miles	Prelimin PH	0	0	Aug. 25 1988

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Nov. 2, 1984

PROJECT NO.: I 90-1(95)22
PROJ. NAME: Treas-E (W)
LENGTH: 6.2 Miles
COUNTY: Mineral
CONTRACT TIME: 100 WD
ORDER TO PROCEED DATE: 4-11-83
% COMPLETE: 100
% TIME USED: 98
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 8-23-84

CONTRACT AMOUNT: $ 4,621,815.26
CONTRACTOR: Northwest Const. Co.
FROM (town): Kirkland, Wa.
AWARD DATE: 2-28-83
DATE WORK STARTED: 4-11-83
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 9-17-84

EFFECTIVE OPENING DATE:
PROJECT MANAGER: James Cyr
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 649-2460
ADDRESS: St. Regis

GENERAL: Two engineers are working on final quantities.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: October 30, 1984

PROJECT NO.: IR 90-2(73)119
PROJ. NAME: Clinton East and West
LENGTH: 15.5 Miles
COUNTY: Missoula Granite
CONTRACT TIME: 114 Wd
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 99%
% TIME USED: 92%
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,796,742.94
CONTRACTOR: American Asphalt, Inc.
FROM (town): Missoula
AWARD DATE: November 7, 1983
DATE WORK STARTED: February 28, 1984
PROBABLE COMPLETION DATE: November
NO. DAYS WORKED PER WEEK: 3 days
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Allan J. Dutton
NO. OF ENG. PERSONNEL EMPLOYED: 10

TELEPHONE: 363-4420
ADDRESS: P.O. Box 328
Hamilton, Mt. 59840

GENERAL: On October 3, 1984, Sub-Contractor came in and began to restripe shoulders, completing striping on October 5,1984. This completed all construction on this project. One man inspecting striping. Three men in office working on final.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: October 30, 1984

PROJECT NO.: IR 90-3(60)135
PROJ. NAME: Beavertail East
LENGTH: 7.6 Miles
COUNTY: Granite
CONTRACT TIME: 80 WD
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 99%
% TIME USED: ~~66%~~ 82%
NO. MEN EMPLOYED: 3
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,422,689.22
CONTRACTOR: American Asphalt, Inc.
FROM (town): Missoula
AWARD DATE: November 17, 1983
DATE WORK STARTED: February 28, 1984
PROBABLE COMPLETION DATE: November
NO. DAYS WORKED PER WEEK: 3
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Allan J. Dutton
NO. OF ENG. PERSONNEL EMPLOYED: 10

TELEPHONE: 363-4420
ADDRESS: P.O. Box 328
Hamilton, Mt. 59840

GENERAL: On October 3, 1984, Frank Gurney - Sub-Contractor began re-striping yellow and white shoulder line of project. They completed restriping on October 5, 1984. This completed all construction on this project. We had one man inspecting striping operations. 3 men in office working on final.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Nov. 2, 1984

PROJECT NO.: IR 90-3(61)142
PROJ. NAME: Beartooth E & W
LENGTH: 7.6 Miles
COUNTY: Granite
CONTRACT TIME: 60 WD
ORDER TO PROCEED DATE: 9-24-84
% COMPLETE: 9
% TIME USED: 9
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,777337.75
CONTRACTOR: Jim Gilbreath Enc., Inc.
FROM (town): Butte
AWARD DATE: August 29, 1984
DATE WORK STARTED:
PROBABLE COMPLETION DATE: Fall 1985
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:
PROJECT MANAGER: Allen Dutton
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 363-4420
ADDRESS: Hamilton, Mt

GENERAL: This office has had no contact with the contractor since the project was awarded

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

6

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Nov. 2, 1984

PROJECT NO.: IR 90-3(58)162
PROJ. NAME: Gold Creek E&W
LENGTH: 10 Miles
COUNTY: Powell
CONTRACT TIME: 70 WD
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 99
% TIME USED: 82
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 10-5-84

CONTRACT AMOUNT: $ 2259 659.30
CONTRACTOR: Stetten Const Co.
FROM (town): Great Falls
AWARD DATE: 1-30-84
DATE WORK STARTED: 4-5-84
PROBABLE COMPLETION DATE: 10-15-84
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 10-24-84

EFFECTIVE OPENING DATE: NA
PROJECT MANAGER: Jason Giard
NO. OF ENG. PERSONNEL EMPLOYED:
TELEPHONE: 549-6491
ADDRESS: Missoula

GENERAL: The Final Estimate was submitted to Helena 10-25-84.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Nov. 2, 1984

PROJECT NO.: E 7-1(2)43, U-1, U-2
E-EF 7-1(2)46, U-3
City Proj. 41

CONTRACT AMOUNT: $ 4,350,724.30

PROJ. NAME: Hamilton N&S

CONTRACTOR: Peter Kiewit Sons' Co.

LENGTH: 3.8 Miles

FROM (town): Sheridan WY

COUNTY: Ravalli

AWARD DATE: Feb. 28, 1983

CONTRACT TIME: 120 WD

DATE WORK STARTED: 3-30-83

ORDER TO PROCEED DATE: 4-18-83

PROBABLE COMPLETION DATE:

% COMPLETE: 100

NO. DAYS WORKED PER WEEK:

% TIME USED: 99

NO. SHIFTS PER DAY:

NO. MEN EMPLOYED:

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE: 10-17-84

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 10-19-84

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Allan Dutton

TELEPHONE: 363-4420

NO. OF ENG. PERSONNEL EMPLOYED:

ADDRESS: Hamilton, Mt.

GENERAL: The Final Estimate is being checked in the District Office at this time. It will be submitted to Helena about November 30th.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 10-26-84

PROJECT NO.: F 24-1(18)32
PROJ. NAME: CLRWTR. JCT. WEIGH STA.
LENGTH: ~
COUNTY: MISSOULA
CONTRACT TIME: 100 W.D.
ORDER TO PROCEED DATE: 7-30-84
% COMPLETE: 42
% TIME USED: 61
NO. MEN EMPLOYED: 12-21
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 621,344.55
CONTRACTOR: AMERICAN ASPHALT
FROM (town): MISSOULA
AWARD DATE: 7-16-84
DATE WORK STARTED: 8-6-84
PROBABLE COMPLETION DATE: 5-1-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8-9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: JASON R. GIARD
NO. OF ENG. PERSONNEL EMPLOYED: 1-5
TELEPHONE: 549-6491
ADDRESS: MISSOULA

GENERAL: Contractor has completed paving the mainline and are presently working on graveling operations. Contractor is also working on the scale house and the scale pit.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 1130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 10-26-84

PROJECT NO.: BHF 24-2(1) 49
PROJ. NAME: Bridge Widening & Rehab. N. Fork Blackfoot River, E. of Clearwater Jct.
LENGTH: .11 miles
COUNTY: Powell
CONTRACT TIME: 90 working Days
ORDER TO PROCEED DATE: 10-22-84
% COMPLETE: 1%
% TIME USED: 4%
NO. MEN EMPLOYED: 1 to 5
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 207,972.95
CONTRACTOR: McIntyre Const. Co
FROM (town): Great Falls, Montana
AWARD DATE: Oct. 5, 1984
DATE WORK STARTED: 10-16-84
PROBABLE COMPLETION DATE: 5-30-85
NO. DAYS WORKED PER WEEK: 2
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Jason Giard
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 549-6491
ADDRESS: Missoula

GENERAL: The contractor erected their Const. signs and built crane pads at the bridge ends.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 1108

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11-1-84

PROJECT NO.: HES- 4141 (14)
PROJ. NAME: Safety Improvements
LENGTH: Statewide
COUNTY: ———
CONTRACT TIME: 30 W.D.
ORDER TO PROCEED DATE: ———
% COMPLETE: ———
% TIME USED: ———
NO. MEN EMPLOYED: ———
ACTUAL COMPLETION DATE: ———

CONTRACT AMOUNT: $ 28,862.90
CONTRACTOR: Lewis Const. Co.
FROM (town): Great Falls
AWARD DATE: August 29, 1984
DATE WORK STARTED: ———
PROBABLE COMPLETION DATE: 11-16-84
NO. DAYS WORKED PER WEEK: ———
NO. SHIFTS PER DAY: ———
NO. HOURS PER SHIFT: ———

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ———

EFFECTIVE OPENING DATE: ———

PROJECT MANAGER: Jim Williams TELEPHONE: 549-6491
NO. OF ENG. PERSONNEL EMPLOYED: 1 ADDRESS: P.O. Box # 7039
Missoula, Montana

GENERAL: The contractor has completed the signing in the Missoula & Butte districts and is working on signing in the Billings District at present time. The clearing west of Lincoln is about 70% complete. The project should be completed on about Nov. 15, 1984.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

JRW

CRM/BHB/sw/221F

11

DISTRICT: 1130 - Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Oct. 31, 1984

PROJECT NO.: HES 5-2 (19) 32 / HES 5-2 (18) 37 / HES 5-2 (23) 43

CONTRACT AMOUNT: $ 23,337.50

PROJ. NAME: Intersection Lighting

CONTRACTOR: Harp Line Constructors Co.

LENGTH: N/A

FROM (town): Kalispell, Mont.

COUNTY: Lake

AWARD DATE: June 3, 1984

CONTRACT TIME: 60 working days

DATE WORK STARTED: July 3, 1984

ORDER TO PROCEED DATE: June 8, 1984

PROBABLE COMPLETION DATE: Nov. 20, 1984

% COMPLETE: 35%

NO. DAYS WORKED PER WEEK: —

% TIME USED: 25%

NO. SHIFTS PER DAY: —

NO. MEN EMPLOYED: 0

NO. HOURS PER SHIFT: —

ACTUAL COMPLETION DATE: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A

PROJECT MANAGER: D. Tomkins

TELEPHONE: 892-3737

NO. OF ENG. PERSONNEL EMPLOYED: 1

ADDRESS: Columbia Falls, Montana

GENERAL: The project is still on hold as the contractor is still awaiting the arrival of the standards. The standards were scheduled to have been shipped from Valmont (in Nebraska) on Oct. 19, but have not yet arrived on the project. Approximately 2 weeks of work remain to complete the project after the standards arrive.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Nov. 2, 1984

PROJECT NO.: F 6-1(10)75
PROJ. NAME: Plains Safety
LENGTH: 1.6 Miles
COUNTY: Sanders
CONTRACT TIME: 110 WD
ORDER TO PROCEED DATE: 3-31-83
% COMPLETE: 100
% TIME USED: 97
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 6-18-84

CONTRACT AMOUNT: $ 1 475 284.55
CONTRACTOR: Clark Brothers
FROM (town): Victor
AWARD DATE: 3-31-83
DATE WORK STARTED: 4-18-83
PROBABLE COMPLETION DATE: 4-18-85
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 6-25-84
EFFECTIVE OPENING DATE:
PROJECT MANAGER: E. Riedatue
NO. OF ENG. PERSONNEL EMPLOYED:
TELEPHONE: 829-3987
ADDRESS:

GENERAL: Final Estimate Submitted to Helena 10-22-85.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: October 30, 1984

RTF 35-1(4)3
RTF 36-1(1)0

PROJECT NO.: RTF 5-2(26)67 CONTRACT AMOUNT: $ 470,503.30

PROJ. NAME: See Below CONTRACTOR: Glenn Rehbein Excavating, Inc.

LENGTH: 18.1 5.0 12.0 FROM (town): Lino Lakes, Minn.

COUNTY: Mineral Lake Sanders AWARD DATE: April 30, 1984

CONTRACT TIME: Thru Sept. 1, 1984 DATE WORK STARTED: July 27, 1984

ORDER TO PROCEED DATE: _____ PROBABLE COMPLETION DATE: _____

% COMPLETE: 100 NO. DAYS WORKED PER WEEK: 0

% TIME USED: _____ NO. SHIFTS PER DAY: 0

NO. MEN EMPLOYED: 0 NO. HOURS PER SHIFT: 0

ACTUAL COMPLETION DATE: Sept. 7, 1984

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: September 12, 1984

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: K. Chrisinger TELEPHONE: 755-5717

NO. OF ENG. PERSONNEL EMPLOYED: 1 ADDRESS: P.O. Box 400

Kalispell, Mont. 59901

GENERAL: Final was submitted to District office on October 12. This will be the final report issued.

Final Estimate Submitted to Helena 10-31-84

*St. Regis Cutoff
~~Plains - Northeast~~
Polson - Elmo

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: OCTOBER 31, 1984

PROJECT NO.: F 38-1(5)4
PROJ. NAME: COLUMBIA FALLS E FW
LENGTH: 4.3
COUNTY: FLATHEAD
CONTRACT TIME: 120 W.D.
ORDER TO PROCEED DATE: 10-24-83
% COMPLETE: 95
% TIME USED: 93
NO. MEN EMPLOYED: 5
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $5,368,510.28
CONTRACTOR: TRI-STATE CONST.
FROM (town): BELLEVUE, WASH.
AWARD DATE: 9-30-83
DATE WORK STARTED: 2-1-84
PROBABLE COMPLETION DATE: JULY, 1985
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: E. PIEDALUE
NO. OF ENG. PERSONNEL EMPLOYED: 8

TELEPHONE: 892-3987
ADDRESS: P.O. BOX 400
KALISPELL, MONT.

GENERAL: THE CONTRACTOR COMPLETED SEEDING THIS PERIOD, IS PRESENTLY INSTALLING GUARD RAIL. SOME MINOR CLEANUP REMAINS & WILL BE DONE IN THE SPRING. SIGNING IS APPROX. 30% COMPLETE. SEAL & COVER WILL BE DONE IN THE SPRING.

SIG-CONT. - HARP LINE COMPLETED ALL LIGHTING & SIGNALS THIS PAST PERIOD.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: October 30, 1984

PROJECT NO.: BRS 548-1(3)4
PROJ. NAME: West Reserve Drive
LENGTH: 0.8 Miles
COUNTY: Flathead
CONTRACT TIME: 150 Work Days
ORDER TO PROCEED DATE: 8/2/83
% COMPLETE: 100
% TIME USED: 103
NO. MEN EMPLOYED: 0

CONTRACT AMOUNT: $ 1,523,163.22
CONTRACTOR: McIntyre Const. Co.
FROM (town): Great Falls
AWARD DATE: July 11, 1983
DATE WORK STARTED: August 1, 1983
PROBABLE COMPLETION DATE: October 1984
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

ACTUAL COMPLETION DATE: Oct. 19, 1984

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: October 22, 1984

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: K. Chrisinger
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 755-5717
ADDRESS: P.O. Box 400
Kalispell, Mont. 59901

GENERAL: Sub Contractor Swan & Son seeded and fertilized the project on October 19, 1984 to complete work on the project.

One engineering personnel is working as time permits on the final.

Estimated date of submittal to the District office is November 1, 1984.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 10/27/84

PROJECT NO.: RS-548-1(5)4
HES-548-1(4)5

CONTRACT AMOUNT: $ 1,249,387.36

PROJ. NAME: N. Reserve & Whitefish

CONTRACTOR: American Asphalt, Inc.

LENGTH: 1.7 miles

FROM (town): (Kalispell, Div.) Missoula

COUNTY: Flathead

AWARD DATE: 9/28/84

CONTRACT TIME: 80 days

DATE WORK STARTED:

ORDER TO PROCEED DATE: 10/22/84

PROBABLE COMPLETION DATE: June 15, 1985

% COMPLETE: 0

NO. DAYS WORKED PER WEEK: 0

% TIME USED: 0

NO. SHIFTS PER DAY: 0

NO. MEN EMPLOYED: 0

NO. HOURS PER SHIFT: 0

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Gary Marin

TELEPHONE: 755-5717

NO. OF ENG. PERSONNEL EMPLOYED: 6

ADDRESS: 5th Ave. NE & Montana
P.O. Box 400
Kalispell, Mt. 59901

GENERAL: Preconstruction meeting was held 10/18/84.

Pending approval of reclamation plan no work has been done by contractor.

Crew has 99% of slope staking done.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Nov. 3, 1984

PROJECT NO.: F-HES 6-1(26)29
PROJ. NAME: Thompson Falls-E&W
LENGTH: 6.8
COUNTY: Sanders
CONTRACT TIME: 90 WD
ORDER TO PROCEED DATE: 7-2-84
% COMPLETE: 92
% TIME USED: 47
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,707,943.20
CONTRACTOR: Glenn Rehbein Enc. Inc.
FROM (town): Lino Lake, Minn.
AWARD DATE: June 6, 1984
DATE WORK STARTED: July 6, 1984
PROBABLE COMPLETION DATE: 6-5-85
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Barry Marin
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 827-4650
ADDRESS:

GENERAL: The project is shutdown for the winter.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: October 30, 1984

RTF 1-2(25)123
RTF 1-1(20)30

PROJECT NO.: RTF 5-3(19)113

CONTRACT AMOUNT: $ 583,053.00

PROJ. NAME: See Below

CONTRACTOR: Glenn Rehbein Excavating, Inc.

LENGTH: 7.4 2.0 8.0

FROM (town): Lino Lakes, Minn.

COUNTY: Lincoln Flathead

AWARD DATE: April 30, 1984

CONTRACT TIME: Thru Sept. 1, 1984

DATE WORK STARTED: August 7, 1984

ORDER TO PROCEED DATE: _____

PROBABLE COMPLETION DATE: May 1985

% COMPLETE: 50%

NO. DAYS WORKED PER WEEK: 0

% TIME USED: _____

NO. SHIFTS PER DAY: 0

NO. MEN EMPLOYED: 0

NO. HOURS PER SHIFT: 0

ACTUAL COMPLETION DATE: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: K. Chrisinger

TELEPHONE: 755-5717

NO. OF ENG. PERSONNEL EMPLOYED: 0

ADDRESS: P.O. Box 400
Kalispell, Mont. 59901

GENERAL: This will be the final report until next spring when the contractor finishes the project.

*LaSalle Road north of Kalispell
Libby North & South
~~Kalispell North~~

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Nov. 2, 1984

PROJECT NO.: BHF 71-1(14)4
PROJ. NAME: Br. Over Bottlesnake Cr.
LENGTH: .05
COUNTY: Missoula
CONTRACT TIME: 60 WD
ORDER TO PROCEED DATE: 5-21-84
% COMPLETE: 100
% TIME USED: 89
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 8-23-84

CONTRACT AMOUNT: $ 88,148.10
CONTRACTOR: Edward T. Capps Const
FROM (town): Billings
AWARD DATE: 4-30-84
DATE WORK STARTED: 5-24-84
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 8-29-84
EFFECTIVE OPENING DATE:
PROJECT MANAGER: William Mart
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 549-6491
ADDRESS: Missoula

GENERAL: The engineering Crew has been busy on another project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

20

DISTRICT: 1130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: _____

PROJECT NO.: IR 90-2(72)98

PROJ. NAME: MISSOULA EAST AND WEST

LENGTH: _____

COUNTY: MISSOULA

CONTRACT TIME: 120 DAYS

ORDER TO PROCEED DATE: 9-24-84

% COMPLETE: 17

% TIME USED: 18

NO. MEN EMPLOYED: 8

ACTUAL COMPLETION DATE: _____

CONTRACT AMOUNT: $ 990,963.00

CONTRACTOR: IDAHO CONST. CO.

FROM (town): TWIN FALLS, IDAHO

AWARD DATE: 9-19-84

DATE WORK STARTED: 9-19-84

PROBABLE COMPLETION DATE: 8-30-85

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: William Meart

NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 549-6491

ADDRESS: Missoula

GENERAL: The contractor has completed all work @ the DeSmet Int. with the exception of placing the compression seals and paving the approaches

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Nov. 2, 1984

PROJECT NO.: I-I 90-1(61)27 U-10
CONTRACT AMOUNT: $ 762,627
PROJ. NAME: Str. Rehabilitation
CONTRACTOR: Pacemaker Ind Inc.
LENGTH: 9.2 Mile
FROM (town): Spokane, WA
COUNTY: Mineral
AWARD DATE: 7-6-84
CONTRACT TIME: 110 WD
DATE WORK STARTED: 8-16-84
ORDER TO PROCEED DATE: 7-30-84
PROBABLE COMPLETION DATE: 9-1-85
% COMPLETE: 6
NO. DAYS WORKED PER WEEK:
% TIME USED: 10
NO. SHIFTS PER DAY:
NO. MEN EMPLOYED: 0
NO. HOURS PER SHIFT:
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Jack Silvey
TELEPHONE: 649-2460
NO. OF ENG. PERSONNEL EMPLOYED:
ADDRESS:

GENERAL: Work is suspended for the winter.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 10-31-84

PROJECT NO.: I-IG 90-1(61)27, U-849
PROJ. NAME: ST. REGIS EAST & WEST
LENGTH: 6.8 MILES
COUNTY: MINERAL
CONTRACT TIME: 220 WORKING DAYS
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 74
% TIME USED: 56
* NO. MEN EMPLOYED: 30
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 7,446,868.84
CONTRACTOR: WASHINGTON CONST. CO.
FROM (town): MISSOULA, MT.
AWARD DATE: JAN. 30, 1984
DATE WORK STARTED: MARCH 5, 1984
PROBABLE COMPLETION DATE: July 15, 1985
NO. DAYS WORKED PER WEEK: 6
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: Av. 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: JAMES L. CYR
NO. OF ENG. PERSONNEL EMPLOYED: 12

TELEPHONE: 649-2460
ADDRESS: STAR ROUTE 472
ST. REGIS, MT 59866

GENERAL: During the past month the Contractor has placed 1" CBC. on WB 334+00 - 447+00, WB 612+00 - 630+00; EB 560+50 - 600+00, Little Joe Rd 1+74 - 5+47; R Line & R-3 & R-4 Ramps. Contractor has been shut down since Oct. 7 due to excessive moisture. Prepare Detours = 100%; Clearing & Grubbing = 100%; Remove Guard Rail = 70%; Unclass. Exc. = 98%; Sub-Exc. = 100%; Spec. Borrow = 99%; Topsoil = 87%; Comp. Roadbed = 98%; Haul = 98%; Obliterate Roadway = 89%; 1" CBC = 68%; 3/4" C.T.S. = 8%; Pl. Mix Bit. Surf. = 27%; Pl. Mix Base = 44%; CLASS "DD" & AC-DS Conc. = 99%; Err. Culvert = 87%; All Drain Pipe = 94%; Bedding Matl. = 87%; Fencing = 10%. Contractor is crushing Pl. Mix Surf. & Pl. Mix Base Aggregate.

* Prior to shutdown

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 1108

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 10-1-84

PROJECT NO.: M 8116 (3)
PROJ. NAME: Mount Ave - Msla.
LENGTH: 3 - Intersections
COUNTY: Missoula
CONTRACT TIME: 90 W.D.
ORDER TO PROCEED DATE: 10-24-83
% COMPLETE: 100
% TIME USED: ——
NO. MEN EMPLOYED: —
ACTUAL COMPLETION DATE: 9-24-84

CONTRACT AMOUNT: $ 642,067.10
CONTRACTOR: Long Constr. Co. Inc.
FROM (town): Missoula
AWARD DATE: 9-30-83
DATE WORK STARTED: 4-2-84
~~PROBABLE~~ COMPLETION DATE: 9-24-84
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ——
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Jim Williams
NO. OF ENG. PERSONNEL EMPLOYED: 1-2
TELEPHONE: 549-6491
ADDRESS: P.O. Box* 7039
Missoula, Montana

GENERAL: There is two engineers working part time on the final estimate. The final estimate should be submitted to the district office by November 30, 1984

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: October 31, 1984

PROJECT NO.: IYO-1(57)39-44

CONTRACT AMOUNT: $ 7,299,746.44

PROJ. NAME: Slough - Superior

CONTRACTOR: [illegible]

LENGTH: 8.[illegible] miles

FROM (town): Sheridan, Wyo.

COUNTY: Mineral

AWARD DATE: 4-21-82

CONTRACT TIME: [illegible]

DATE WORK STARTED: [illegible]

ORDER TO PROCEED DATE: [illegible]

PROBABLE COMPLETION DATE: [illegible]

% COMPLETE: [illegible]

NO. DAYS WORKED PER WEEK: [illegible]

% TIME USED: 98

NO. SHIFTS PER DAY:

NO. MEN EMPLOYED: [illegible]

NO. HOURS PER SHIFT: [illegible]

ACTUAL COMPLETION DATE: 10-3-84

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 10-16-84

EFFECTIVE OPENING DATE: 10-85

PROJECT MANAGER: [illegible]

TELEPHONE: 822-[illegible]

NO. OF ENG. PERSONNEL EMPLOYED: [illegible]

ADDRESS: [illegible]

GENERAL: [illegible]

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: October 31, 1984

PROJECT NO.: IR 90 1(48)-5	CONTRACT AMOUNT: $ 3,021,551.10
PROJ. NAME: Superior East & West	CONTRACTOR: Mattson
LENGTH: 6.5 miles	FROM (town): Great Falls
COUNTY: Mineral	AWARD DATE: [illegible]
CONTRACT TIME: 90 WD	DATE WORK STARTED: 4-6-85
ORDER TO PROCEED DATE: [illegible]	PROBABLE COMPLETION DATE: 10-2-
% COMPLETE: 20	NO. DAYS WORKED PER WEEK: -
% TIME USED: 22	NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: -	NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE: 10-15-84

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: [illegible]

EFFECTIVE OPENING DATE: [illegible]

PROJECT MANAGER: J. Tabish	TELEPHONE: 822-[illegible]
NO. OF ENG. PERSONNEL EMPLOYED: 5	ADDRESS: Box [illegible]
	Superior, Mt. [illegible]

GENERAL: [illegible]

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MISSOULA

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 10-26-84

PROJECT NO.: F 24-1(14)23 DATE SURVEY AUTHORIZED: 2-15-84

PROJ. NAME: GREENOUGH HILL DATE WORK STARTED: 9-27-84

LENGTH: 6.6 MILES ESTIMATED COMPLETION DATE: 3-15-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: JASON T. GIARD TELEPHONE: 549-6491

NO. PERSONNEL ASSIGNED: 3-5 % COMPLETE: 3

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: MISSOULA

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: October 30, 1984

PROJECT NO.: BRS 424-1(1)15 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: SW of Whitefish DATE WORK STARTED: 9-24-84

LENGTH: 0.6 Miles ESTIMATED COMPLETION DATE: 11/30/84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Kenneth L. Chrisinger TELEPHONE: 755-5717

NO. PERSONNEL ASSIGNED: 3 - 6 % COMPLETE: 50

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: missoula

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: October 30, 1984

PROJECT NO.: F 5-2(25)38 DATE SURVEY AUTHORIZED: 12/12/83

PROJ. NAME: Post Creek-Ranan DATE WORK STARTED: October 16, 1984

LENGTH: 8.8 Miles ESTIMATED COMPLETION DATE: Nov. 9, 1984

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: K. Chrisinger TELEPHONE: 755-5717

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 40

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Missoula

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: October 30, 1984

PROJECT NO.: F 1-1(19)38 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Libby SE DATE WORK STARTED: 10/15/84

LENGTH: 6.5 Miles ESTIMATED COMPLETION DATE: 11/2/84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: K. Chrisinger TELEPHONE: 755-5717

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 80

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Butte

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: 11/1/84

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
S 278-1(143 Jackson No.	PMS Overlay & Widening	Final Des.	153	95	12/1
M 0299(4) Anaconda Streets	Overlay, Grading & Drainage	PIH	0	24	3/85
F 55-3(3)12 Legion Ave. - Whitehall	Drainage	PIH	0	0	—
F 47-1(1)0 Anaconda-Warm Springs	PMS Overlay	Final Des.	15	100	10/84
F 29-1(10)43 Twin Bridges No.	PMS Overlay & Widening	Final Des	77	80	12/84
F 50-2(14)55 Gallatin Canyon Road	PMS Overlay & Digouts	Final Des	160.5	100	10/84
F 85-1(2)0 Jack Rabbit Lane	PMS Overlay, Grading & Widening	Final Des.	194	85	12/84
FR 8-4(9)99 Three Forks No.	PMS Overlay & Widening	PIH	0	0	9/86
F 69-1(2)10 Boulder-Whitehall	PMS Overlay & Widening	PIH	0	0	1/87
M 1805(2) Holmes Avenue - Butte	Grading, Gravel Surf., PMS Overlay	PIH	0	0	—
~~M 1816(1) Elizabeth Warren - Butte~~	~~Grading, Gravel Surf., PMS Overlay~~				
M 0299(4) U2 Anaconda Streets	Overlay, Grading & Drainage	PIH	0	0	—
IR 90-6(45)307 Bozeman No. Side & East	PMS Overlay & Guardrail	Final Des	24	100	9/84

ST301/DESIGN PROGRESS REPORT

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: Butte

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: 11/1/84

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
IR 15-2(51)117 Buxton Int. No. & East	PMS Overlay & Guardrail	PIH	8	5	5/85
IR 15-1(72)17 Lima-Red Rock	PMS Overlay & Guardrail	PIH	0	0	4/85
IR 15-2(52)126 Butte Fence	Fence Rehab.	PIH	0	0	—
~~IR 15-2(50)93~~ ~~Melrose Int. No. Iff. Ditch~~	~~Ditch Rehab.~~				
IR 90-5(47)240 Whitehall West	PMS Overlay & Guardrail	PIH	0	0	3/86
IR 15-1(73)38 Red Rock Int. No.	PMS Overlay & Guardrail	PIH	0	0	9/86

ST301/vf

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

CMS-14

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11-1-84

PROJECT NO.: F 8-1(5)6
PROJ. NAME: AVON REST AREA
LENGTH: ~
COUNTY: POWELL
CONTRACT TIME: 45 W.D.
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 100
% TIME USED: 96
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 8-17-84

CONTRACT AMOUNT: $ 14,116.00
CONTRACTOR: DREYER CONST.
FROM (town): BOZEMAN, MT.
AWARD DATE: 2-29-84
DATE WORK STARTED: 4-24-84
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: IRV BRODELL
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 782-1797
ADDRESS: BUTTE, MT.

GENERAL: FINAL DATA HAS NOT BEEN RECEIVED IN DISTRICT OFFICE.
FINAL INSPECTION IS PENDING.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11-1-84

PROJECT NO.: F 8-4(10)88
PROJ. NAME: TOSTON - SOUTH
LENGTH: 10.5 MI.
COUNTY: BROADWATER
CONTRACT TIME: 70 W.D.
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 100
% TIME USED: 86
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 7-26-84

CONTRACT AMOUNT: $ 1,100,805.00
CONTRACTOR: AMERICAN ASPH., INC.
FROM (town): MISSOULA, MT.
AWARD DATE: 2-29-84
DATE WORK STARTED: 3-27-84
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 8-30-84
EFFECTIVE OPENING DATE:

PROJECT MANAGER: A.G. REATHER
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 444-6326
ADDRESS: 2701 PROSPECT
HELENA, MT.

GENERAL: FINAL DATA WAS SENT TO HELENA 10-12-84.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11-1-84

RTF 11-1(10)6
RTF 59-1(6)21
RTF 86-2(1)31
RTI 90-3(64)188

PROJECT NO.:

CONTRACT AMOUNT: $990,766.50

PROJ. NAME: CHIP SEALS

CONTRACTOR: GLENN REHBEIN EXC., INC.

LENGTH: 73.0 Mi.

FROM (town): LONG LAKES, MINN.

COUNTY: PARK, POWELL & DEER LODGE

AWARD DATE: 4-30-84

CONTRACT TIME: 9-1-84 (COMPLETION DATE)

DATE WORK STARTED: 5-12-84

ORDER TO PROCEED DATE: SEE SPEC. PROV. No. 1

PROBABLE COMPLETION DATE:

% COMPLETE: 100

NO. DAYS WORKED PER WEEK:

% TIME USED: ~

NO. SHIFTS PER DAY:

NO. MEN EMPLOYED: ~

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE: 8-2-84

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 8-15-84

EFFECTIVE OPENING DATE:

PROJECT MANAGER: G.A. SITTON

TELEPHONE: 586-2562

NO. OF ENG. PERSONNEL EMPLOYED:

ADDRESS: P.O. BOX 1110
BOZEMAN, MT.

GENERAL: FINAL DATA WAS SENT TO HELENA ON 10-9-84.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: October 31, 1984

PROJECT NO.: F 13-1(3)24
PROJ. NAME: CAMERON-SOUTH
LENGTH: 11.5 mi.
COUNTY: MADISON
CONTRACT TIME: 120 W.D
ORDER TO PROCEED DATE: 4/16/84
% COMPLETE: 93
% TIME USED: 99
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $3,476,345.47
CONTRACTOR: Jim Gilman Exc.
FROM (town): Butte
AWARD DATE: 11/30/84
DATE WORK STARTED: 4/4/84
PROBABLE COMPLETION DATE: 7/1/85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8+

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: W. Shuyler
NO. OF ENG. PERSONNEL EMPLOYED: 10

TELEPHONE: 682-4604
ADDRESS: Gen. Delv.
Cameron, MT. 59720

GENERAL: Completed PLANT mix 10/30/84, GRAVEL 10/23/84 & GRADING 10/15/84. Seeding has Just Begun. Guardrail is 80%. Cover & Seal will be done Next Season. The bridge deck was poured 10/31/84 with only the Barrier rails left To Complete.

The field office will be moved To Bozeman (587-9562) Nov. 8, 1984.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 31 Oct 84

PROJECT NO.: I ID 15-1(52)46 Unit 3
PROJ. NAME: Pipe Organ - North - South
LENGTH: 5.1 Miles
COUNTY: Beaverhead
CONTRACT TIME:
ORDER TO PROCEED DATE:
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $
CONTRACTOR:
FROM (town):
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Caprara
NO. OF ENG. PERSONNEL EMPLOYED: 7

TELEPHONE: 683-6290
ADDRESS: PO Box 1342
Dillon, MT 59725

GENERAL: The engineering force, doing Pre-Staking only on Project. They are setting controls for line an running line throughout Project this period, plus office personnel complying field an grade notes for the Project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 31 Oct 84

PROJECT NO.: I 15-1(68)44
PROJ. NAME: Armstead - North - South
LENGTH: 2.1 Miles
COUNTY: Beaverhead
CONTRACT TIME:
ORDER TO PROCEED DATE:
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $
CONTRACTOR:
FROM (town):
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Caprara
NO. OF ENG. PERSONNEL EMPLOYED: 7

TELEPHONE: 683-6290
ADDRESS: PO Box 1342
Dillon, MT 59725

GENERAL: The engineering force, doing Pre-Staking only on Project. They are setting controls throughout Project this period, plus office personnel complying for the Project notes.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11-1-84

PROJECT NO.: I 15-3(42)150 U1
PROJ. NAME: BERNICE-BASIN
LENGTH: 0.07 MI.
COUNTY: JEFFERSON
CONTRACT TIME: 120 W.D.
ORDER TO PROCEED DATE: 10-30-83
% COMPLETE: 100
% TIME USED: 87
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 8-31-84

CONTRACT AMOUNT: $ 917,815.90
CONTRACTOR: McINTYRE CONST. Co.
FROM (town): GREAT FALLS, MT.
AWARD DATE: 9-20-83
DATE WORK STARTED: 10-20-83
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: ROBERT GILMAN
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 225-3788
ADDRESS: BASIN, MT.

GENERAL: FINAL INSPECTION IS PENDING.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: 2130 - Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11-1-84

PROJECT NO.: I15-3(42)150 U-2
PROJ. NAME: Bernice - Basin
LENGTH: 0.05 miles
COUNTY: Jefferson
CONTRACT TIME: 120 working days
ORDER TO PROCEED DATE: May 29, 1984
% COMPLETE: 83%
% TIME USED: 73%
NO. MEN EMPLOYED: 11
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 665,081.48
CONTRACTOR: Cop Construction Co.
FROM (town): Billings, Montana 59104
AWARD DATE: April 30, 1984
DATE WORK STARTED: June 7, 1984
PROBABLE COMPLETION DATE: June 1985
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Harold A. Wiebe
NO. OF ENG. PERSONNEL EMPLOYED: 6

TELEPHONE: 225-3962
ADDRESS: P.O. Box 118
Basin, Montana 59631

GENERAL: Dual Structures at Station 934+00.00: The contractor has stripped base of deck forms from both the north and southbound structures and general cleanup of the work area.

Dual Structure at Station 1208+00.00:The contractor placed and tied deck reinforcing steel for both structures and deck Class BD Concrete for the southbound structure and is prepared to place northbound deck when wheather permits.

Percent complete for items are as follows: Structure Excavation Type I 95%; Concrete Class AD 98%; Concrete Class BD 75%; Reinforcing Steel 100%; Reinforcing Steel-Epoxy Coated 80%; Structural Steel 100%; Protective Coat 75%; and Bridge Survey Controls 95%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Oct. 31, 1984

PROJECT NO.: I-15-3 (42) 150 U-3
CONTRACT AMOUNT: $ 13,569,729.92
PROJ. NAME: Bernice-Basin
CONTRACTOR: Sletten Const. Co.
LENGTH: 6.9 Miles
FROM (town): Great Falls, Mont.
COUNTY: Jefferson
AWARD DATE: 4-30-84
CONTRACT TIME: 280 Working Days
DATE WORK STARTED: 5-29-84
ORDER TO PROCEED DATE: 5-26-84
PROBABLE COMPLETION DATE: 11-1-85
% COMPLETE: 31
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 33
NO. SHIFTS PER DAY: 2
NO. MEN EMPLOYED: 70
NO. HOURS PER SHIFT: 9
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: William G. Bork
TELEPHONE: 225-3692
NO. OF ENG. PERSONNEL EMPLOYED: 13
ADDRESS: Basin, Mont.
Box 118

GENERAL: Blattner has been moving dirt thruout the project and finishing & topsoiling on all of project. Sletten has been graveling frontage & detour roads in preperation for paving to switch traffic to detours. O'Neill has been installing pipe thruout the project. Northwest has been fencing on areas that have to be ready for stock Rainbow has been handling the signing. Sletten is crushing gravel in the Grund pit; and putting gravel on detours and frontage roads.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 2130-Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: November 1, 1984

PROJECT NO.: I15-3(42)150 U-3
PROJ. NAME: Bernice-Basin
LENGTH: 0.35 miles
COUNTY: Jefferson
CONTRACT TIME: 281 working days
ORDER TO PROCEED DATE: May 30, 1984
% COMPLETE: 42
% TIME USED: 33
NO. MEN EMPLOYED: 24
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $2,700,000.00 (STRUCTURES)
CONTRACTOR: Sletten Construction Co.
FROM (town): Great Falls, Montana
AWARD DATE: April 30, 1984
DATE WORK STARTED: May 23, 1984
PROBABLE COMPLETION DATE: November 1985
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Harold A. Liebe
NO. OF ENG. PERSONNEL EMPLOYED: 6

TELEPHONE: 225-3962
ADDRESS: P.O. Box 118
Basin, Montana 59631

GENERAL: Dual Structures at Station 944+80.00:Stripped backwalls, intermediate diaphragms, base of deck and overhang forms for both structures. Dual Structures at Station 1159+50.00:stripped barrier rail, backwalls, intermediate diaphragms, base of deck and overhang form for both structures. Structure at Station 59+41.5: Stripped barrier rail, backwalls, intermediate diaphragms, base of deck and overhangs for this structure. Dual Structure at Station 1175+96.75: Drove wing-wall pile for both structures. Formed, placed and tied reinforcing steel and class AZ concrete for bents no. 4 and 5 (N&S) crossbeams, bent no. 6 (S.B.) wall and winwall. Intermediate and End diaphragms and bents no. 1 (N&S) back and wingalls. They also, formed, placed and tied reinforcing steel for spans no. 1 and 2 (N&S) base of deck and overhangs and placed spans no. 1 and 2 (S.B.) deck concrete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 2130 - Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: November 1, 1984

PROJECT NO.: I15-3(42)150 U-3
PROJ. NAME: Bernice - Basin
LENGTH: 0.35 miles
COUNTY: Jefferson
CONTRACT TIME: 281 working days
ORDER TO PROCEED DATE: May 30, 1984
% COMPLETE: 42
% TIME USED: 33
NO. MEN EMPLOYED: 24
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $2,700,000.00
CONTRACTOR: Sletten Construction CO.
FROM (town): Great Falls, Montana
AWARD DATE: April 30, 1984
DATE WORK STARTED: May 23, 1984
PROBABLE COMPLETION DATE: November 1985
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Harold A. Wiebe
NO. OF ENG. PERSONNEL EMPLOYED: 6

TELEPHONE: 225-3962
ADDRESS: P.O. Box 118
Basin, Montana 59631

GENERAL: Percent complete for items are as follows: Structure Excavation Type I 75%; HP14 x 73 Pile Furnish 65%; HP14 x 73 Pile Drive 66%; 20" Ø x ½" Pipe Pile Furnish 52%; 20" Ø x ½" Pipe Pile Drive 43%; Reinforcing Steel 35%; Reinforcing Steel-Epoxy Coated 34%; Concrete Clas AD 32%; Concrete Class BD 37%; Prestressed Beams Type IV 105' 40%; Prestressed Beams Type IV 95' 100%; Prestressed Beams Type A 60' 100%; Prestressed Beams Bulb-T'S. 50' 100%; Structural Steel 31%; Protective Coat 23%; Work Bridges 75%; Bridge Rail-Steel 100%; Abutment Removal 100% and Bridge Survey Controls 42%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

41

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Oct 26, 1989

PROJECT NO.: I-15-3 (93)193 I-15-3 (95)196
PROJ. NAME: Elk Park - North Bernice - South
LENGTH: 7.8
COUNTY: Jefferson
CONTRACT TIME: 280 working days
ORDER TO PROCEED DATE: July 30, 1984
% COMPLETE: 11.7
% TIME USED: 22.1
NO. MEN EMPLOYED: Ave. 75
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 16,331,851.22
CONTRACTOR: Washington
FROM (town): Missoula
AWARD DATE: July 6, 1989
DATE WORK STARTED: Aug. 7, 1989
PROBABLE COMPLETION DATE: Sept. 1986
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: C. J. Flynn
NO. OF ENG. PERSONNEL EMPLOYED: 18

TELEPHONE: 494-5894
ADDRESS:

GENERAL: Washington Const. has rock trucks working in the cut at sta 595 I and 5 scrapers at cuts 785 I and SB cut at 868 I. Tri-2 Const clearing and grubbing through out project. John-Boy installed 120" on Access Rd "C" and working on the Multi-Plate at 660 I and some minor culvert installation. Cop Const poured cut off walls on the 120" and poured the footing for the head wall and wing walls on the outlet end of the 144" at sta. 554+76

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 2130 (Butte)

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 10/31/84

PROJECT NO.: I15-3(43)143 (structures) CONTRACT AMOUNT: $

PROJ. NAME: Elk Park North CONTRACTOR: Cop Const. Co. (subcontractor)

LENGTH: FROM (town): Billings, Montana

COUNTY: Jefferson AWARD DATE:

CONTRACT TIME: DATE WORK STARTED: 8/23/84 (structures)

ORDER TO PROCEED DATE: PROBABLE COMPLETION DATE:

% COMPLETE: NO. DAYS WORKED PER WEEK: 3

% TIME USED: NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 1 to 4 NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Robert Gilman (struct.) TELEPHONE: 225 - 3788

NO. OF ENG. PERSONNEL EMPLOYED: 2 ADDRESS: Basin

Montana

GENERAL: The two prestressed concrete bulb - T beam structures, over Bison Creek, have been completed, except for curbs. Treated timber test pile and service pile for bents 2 & 3, North and South bound structures at station 517 + 00, have been driven. Items are as follows: reinforcing steel 388 lbs.; structure excavation 172.0 cu. yds.; DD concrete 15.0 yds.; traffic control devices 474 units; traffic control flagging 4 hours; 3 - 39 ft. and 3 - 49 ft. bulb - T beams; bridge control survey 0.36%; treated timber test pile 0.50 lump sum; treated timber pile - furnish 1596 lin. ft.; treated timber pile - drive 1376.8 lin. ft.; cost of training program 42.0 hours.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11-1-84

PROJECT NO.: IR 15-3(46)175
PROJ. NAME: Jefferson City N.&S.
LENGTH: 14.5 miles
COUNTY: Jefferson
CONTRACT TIME: 100 W.D.
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 97
% TIME USED: 80
NO. MEN EMPLOYED: 35
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 3,588,005.43
CONTRACTOR: American Asphalt, Inc.
FROM (town): Missoula, MT
AWARD DATE: 2-29-84
DATE WORK STARTED: 6-7-84
PROBABLE COMPLETION DATE: 5-1-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8 & 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: 10-26-84
PROJECT MANAGER: J. W. Bettle
NO. OF ENG. PERSONNEL EMPLOYED: 10
TELEPHONE: 494-3442
ADDRESS: P.O. Box 3068
Butte, MT 59702

GENERAL: Contractor completed paving O.G.F.C. on 10-11-84. Finished striping 1st coat of epoxy paint on project on 10-25-84. Plans are to stripe 2nd coat next spring. Guardrail work is 85% complete. Contractor plans to complete the guardrail work this Fall.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11-1-84

PROJECT NO.: IR 15-4(55)200 IR 15-4(59)217

PROJ. NAME: HELENA - NORTH WOLF CREEK CANYON

LENGTH: 28.7 MI.

COUNTY: LEWIS & CLARK

CONTRACT TIME: 100 W.D.

ORDER TO PROCEED DATE: 6-23-83

% COMPLETE: 100

% TIME USED: 99

NO. MEN EMPLOYED:

ACTUAL COMPLETION DATE: 9-15-84

CONTRACT AMOUNT: $ 3,988,151

CONTRACTOR: HILDE CONST. CO., INC.

FROM (town): GREAT FALLS, MT.

AWARD DATE: 5-31-83

DATE WORK STARTED: 8-3-83

PROBABLE COMPLETION DATE:

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 9-12-84

EFFECTIVE OPENING DATE:

PROJECT MANAGER: A.G. REATHER

NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 444-6326

ADDRESS: 2701 PROSPECT AVE. HELENA, MT. 59620

GENERAL: FINAL DATA WAS SENT TO HELENA 10-16-84.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11-1-84

PROJECT NO.: IR 15-4(60)190
PROJ. NAME: Jefferson Co. Line No.
LENGTH: 10.4
COUNTY: Lewis & Clark
CONTRACT TIME: 80 W.D.
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 100
% TIME USED: 89
NO. MEN EMPLOYED: - 0 -
ACTUAL COMPLETION DATE: 9-15-84
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE: 9-16-84
PROJECT MANAGER: J.W. Bettle
NO. OF ENG. PERSONNEL EMPLOYED: 6

CONTRACT AMOUNT: $ 2,691,103.80
CONTRACTOR: Empire Sand & Gravel Co., Inc.
FROM (town): Billings, MT
AWARD DATE: 1-30-84
DATE WORK STARTED: 3-9-84
PROBABLE COMPLETION DATE: —
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —
TELEPHONE: 494-3442
ADDRESS: P.O. Box 3068
Butte, MT 59702

GENERAL: Semi-Final has been submitted. Final notes & White prints have been transmitted to District Office for checking.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 31 Oct 84

PROJECT NO.: F 49-1(2)9
CONTRACT AMOUNT: $ 897,903.15
PROJ. NAME: Dillon - Twin Bridges
CONTRACTOR: Baltrusch Construction Co., Inc
LENGTH: 7.3 Miles
FROM (town): Havre, MT 59501
COUNTY: Beaverhead - Madison
AWARD DATE: 4-30-84
CONTRACT TIME: 70 WD
DATE WORK STARTED: 4-30-84
ORDER TO PROCEED DATE: 4-30-84
PROBABLE COMPLETION DATE: Jun 85
% COMPLETE: 97
NO. DAYS WORKED PER WEEK: 0
% TIME USED: 97
NO. SHIFTS PER DAY: 0
NO. MEN EMPLOYED: 0
NO. HOURS PER SHIFT: 0
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Cavrara
TELEPHONE: 683-6290
NO. OF ENG. PERSONNEL EMPLOYED: 7
ADDRESS: PO Box 1342
Dillon, MT 59725

GENERAL: The contractor unable to complete Project this year due to weather for Cover & Seal operations, no work will be done on Project until next construction season. Engineering force worked on field notes for final quantities, this period.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11-1-84

PROJECT NO.: HES 50-2(13) 87
PROJ. NAME: W. EDGE of BOZEMAN
LENGTH: 0.0 miles
COUNTY: GALLATIN
CONTRACT TIME: 45 W. DAYS
ORDER TO PROCEED DATE: 10-24-83
% COMPLETE: 100 %
% TIME USED: 22 %
NO. MEN EMPLOYED: 2
ACTUAL COMPLETION DATE: 10-19-84
CONTRACT AMOUNT: $ 13,958.00
CONTRACTOR: MIDLAND ELECTRIC Co.
FROM (town): Billings, Mt. 59104
AWARD DATE: 9-30-83
DATE WORK STARTED: 11-8-83
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK: 3
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE: 10-19-84
PROJECT MANAGER: G. A. SITTON
NO. OF ENG. PERSONNEL EMPLOYED: 2
TELEPHONE: 222-8199
ADDRESS: 1122 W. FRONT Box # 3
Livingston, Mt. 59047

GENERAL: Contractor erected The Luminaires & Standards on 10-16-84. Lights Turned on 10-17-84 and checked out. Photo Electric Control installed 10-19-84 & ALL Lights working. Project Complete 10-19-84

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 10/31/84

PROJECT NO.: F-BRF 59-1(5)7
PROJ. NAME: Clyde Park South
LENGTH: 7.2
COUNTY: PARK
CONTRACT TIME: 160
ORDER TO PROCEED DATE: 8/2/83
% COMPLETE: 90
% TIME USED: 100
NO. MEN EMPLOYED: VARIES
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 3,947,956.45
CONTRACTOR: G.L.MAN EXCAVATING
FROM (town): BUTTE
AWARD DATE: JULY 11, 1983
DATE WORK STARTED: AUGUST 15, 1983
PROBABLE COMPLETION DATE: SPRING 85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: BLOSSOM
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 686-4610
ADDRESS: BOX 3
CLYDE PARK, MT. 59018

GENERAL: THE CONTRACTOR HAS COMPLETED 3 MILES OF PMBS. SUB GRADE COMPLETED ENTIRE PROJECT. GRAVELING OPERATIONS CONTINUEING INTERMITTENTLY DEPENDING ON WEATHER CONDITION. ± ½ M.I. REMAINING ON ½", ± 3 MILES REMAINING ON ¾".

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: OCTOBER 30, 1984

SPLIT 02, 03 & 04

PROJECT NO.: F BRF 59-1(5)7 CONTRACT AMOUNT: $ 418,469.25

PROJ. NAME: CUSTER PARK SOUTH CONTRACTOR: GILMAN

LENGTH: 7.2 MILES FROM (town): BUTTE

COUNTY: PARK AWARD DATE: JULY 11, 1983

CONTRACT TIME: 160 W.D. DATE WORK STARTED: AUG. 31, 1983 - SUB CONTR.

ORDER TO PROCEED DATE: 8-2-83 PROBABLE COMPLETION DATE:

% COMPLETE: 100 % STRUCTURES NO. DAYS WORKED PER WEEK: WINTER 3 DAYS TIME PERIOD

% TIME USED: SEE DIST PORTION NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 2 NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: LARRY R. BROWN TELEPHONE: ~~222-8499~~ 586-9562

NO. OF ENG. PERSONNEL EMPLOYED: ___ ADDRESS: P.O. BOX 1110
BOZEMAN MT 59715

GENERAL: SUB. CONTRACTOR, HARTEL CONST. INC. OF BOZEMAN MT. HAS COMPLETED ALL ITEMS ON STRUCTURES.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: NOVEMBER 1, 1984

PROJECT NO.: HES 69-1(1)11
PROJ. NAME: NORTH OF WHITEHALL
LENGTH: 0.28 MILES
COUNTY: JEFFERSON
CONTRACT TIME: 20 WORKING DAYS
ORDER TO PROCEED DATE: 9-24-84
% COMPLETE: 29.7
% TIME USED: 65
NO. MEN EMPLOYED: 6
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 79,284.00
CONTRACTOR: ~~HOLE~~ CONSTR. CO, INC.
FROM (town): GREAT FALLS, MONT.
AWARD DATE: AUGUST 29, 1984
DATE WORK STARTED: OCTOBER 8, 1984
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK: 4
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:
PROJECT MANAGER: J. ERICKSON
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 494-3024
ADDRESS: BUTTE, MONT.

GENERAL: GRADING OPERATIONS BEGAN ON 10-8-84, COMPLETED ON 10-11-84. IT IS ANTICIPATED THAT PAVING OPERATIONS WILL COMMENCE BY 11-12-84 WITH WEATHER PERMITTING.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Oct. 31, 1984

PROJECT NO.: HSS 84-1 (2) 7

CONTRACT AMOUNT: $ 53,094.00

PROJ. NAME: East of Norris

CONTRACTOR: Lewis Const. Co.

LENGTH: 1 Mile

FROM (town): Great Falls

COUNTY: Madison

AWARD DATE: 8-29-84

CONTRACT TIME: 30 working days

DATE WORK STARTED:

ORDER TO PROCEED DATE: 9-24-84

PROBABLE COMPLETION DATE: 12-15-84

% COMPLETE: 0

NO. DAYS WORKED PER WEEK: 0

% TIME USED: 0

NO. SHIFTS PER DAY: 0

NO. MEN EMPLOYED: 0

NO. HOURS PER SHIFT: 0

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Ole Olson

TELEPHONE: 526-5074

NO. OF ENG. PERSONNEL EMPLOYED: 0

ADDRESS: P.O. Box 1112
Bozeman, MT 59715

GENERAL: Work [illegible] of placing 2040 L.F. Median Rail and some Signing. Contractor on shut down waiting for material

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11-1-84

PROJECT NO.: BRF-HES 86-1(7)1
PROJ. NAME: BRIDGER & GRIFFIN DRIVES
LENGTH: 0.4 MI.
COUNTY: GALLATIN
CONTRACT TIME: 110 W.D.
ORDER TO PROCEED DATE: 9-16-83
% COMPLETE: 100
% TIME USED: 86
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 9-20-84

CONTRACT AMOUNT: $568,537.98
CONTRACTOR: HONG CONST. CO.
FROM (town): BOZEMAN, MT.
AWARD DATE: 8-26-83
DATE WORK STARTED: 9-9-83
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 9-20-84
EFFECTIVE OPENING DATE:
PROJECT MANAGER: G.A. SITTON
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 222-8199
ADDRESS: 1122 W. FRONT BOX #3
LIVINGSTON, MT. 59047

GENERAL: FINAL DATA WILL BE SENT TO HELENA ON 11-2-84

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: 2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Nov. 1, 1984

PROJECT NO.: IM 90-4(37)230
PROJ. NAME: Homestake Pass E & W
LENGTH: 9.7 Miles
COUNTY: Jefferson & Silver Bow
CONTRACT TIME: 90 + 10 C.O. d ys
ORDER TO PROCEED DATE: 4/16/84
% COMPLETE: 99%
% TIME USED: 80%
NO. MEN EMPLOYED: 2
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 3,591,397.20
CONTRACTOR: Jim Gilman Excavating, Inc.
FROM (town): Butte, Montana
AWARD DATE: Jan. 30, 1984
DATE WORK STARTED: March 21, 1984
PROBABLE COMPLETION DATE: 11/84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: R.T. Wilson
NO. OF ENG. PERSONNEL EMPLOYED: 6

TELEPHONE: 494-3224
ADDRESS: Box 3068
Butte, Montana

GENERAL: All items completed with the exception of Authorized Vehicles signs at the attenuator sites, and the placing of the words on the escape ramp.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: NOVEMBER 1, 1984

PROJECT NO.: IR-90-5(44)250
PROJ. NAME: WHITEHALL—CROCKETT
LENGTH: 8.208
COUNTY: JEFFERSON
CONTRACT TIME: 120 DAYS
ORDER TO PROCEED DATE: JULY 9, 1984
% COMPLETE: 35
% TIME USED: 51.6
NO. MEN EMPLOYED: 24
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 4,670,817.15
CONTRACTOR: HILGE CONSTR CO, INC.
FROM (town): GREAT FALLS, MONT.
AWARD DATE: JUNE 8, 1984
DATE WORK STARTED: JULY 1, 1984
PROBABLE COMPLETION DATE: JULY 1, 1985
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: J. ERICKSON
NO. OF ENG. PERSONNEL EMPLOYED: 9
TELEPHONE: 494-3224
ADDRESS: BUTTE, MONT.

GENERAL: ALL GRADEL QUANTITIES WERE COMPLETED ON THE WEST BOUND LANE ON 10-23-84. PAVING (MC-70) OPERATIONS COMMENCED ON 10-19-84 BUT WEATHER CONDITIONS PREVENTED THE COMPLETION OF SAME. IT IS ANTICIPATED THAT PAVING OPERATIONS WILL COMMENCE 11-12-84 WITH WEATHER PERMITTING.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11-1-84

PROJECT NO.: IR 90-6(43)313
PROJ. NAME: Rocky Canyon
LENGTH: 5.3 MI.
COUNTY: GALLATIN
CONTRACT TIME: 75 W.D.
ORDER TO PROCEED DATE: 8-3-83
% COMPLETE: 100
% TIME USED: 99
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 9-10-84

CONTRACT AMOUNT: $1,819,034.08
CONTRACTOR: McINTYRE CONST. CO.
FROM (town): GREAT FALLS, MT.
AWARD DATE: 7-11-83
DATE WORK STARTED: 7-18-83
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 9-20-84
EFFECTIVE OPENING DATE:
PROJECT MANAGER: G.A. SITTON
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 586-9562
ADDRESS: P.O. Box 1110
BOZEMAN, MT. 59715

GENERAL: FINAL DATA WAS SENT TO HELENA ON 10-22-84.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: OCTOBER 30, 1984

PROJECT NO.: IR 90-6(44)314
PROJ. NAME: EXP JOINT REPLACE
LENGTH: 0.0 MILE
COUNTY: GALLATIN & PARK
CONTRACT TIME: 90 W.D
ORDER TO PROCEED DATE: 4.16.84
% COMPLETE: 100 %
% TIME USED: 46 %
NO. MEN EMPLOYED: —
ACTUAL COMPLETION DATE: 9.10.84

CONTRACT AMOUNT: $ 96,706.00
CONTRACTOR: MARTEL CONST INC.
FROM (town): BOZEMAN MT.
AWARD DATE: 1.30.84
DATE WORK STARTED: 7.11.84
PROBABLE COMPLETION DATE: —
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: GARY L BRANUM TELEPHONE: 586.9562
NO. OF ENG. PERSONNEL EMPLOYED: 1 ADDRESS: P.O BOX 1110
BOZEMAN MT. 59715

GENERAL: CONTRACTOR, MARTEL CONST. INC. COMPLETED WORK ON PROJECT SEPT. 10, 1984.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Oct. 31, 1984

PROJECT NO.: M1212 (3)
PROJ. NAME: Kagy Blvd
LENGTH: 1.2 miles
COUNTY: Gallatin
CONTRACT TIME: 10-1-84
ORDER TO PROCEED DATE: 10-3-83
% COMPLETE: ~~100~~ 99.9
% TIME USED:
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,785,195.24
CONTRACTOR: Jim Gilman Excavating Inc
FROM (town): Butte
AWARD DATE: Sept. 30, 1984
DATE WORK STARTED: Nov. 9, 1984
PROBABLE COMPLETION DATE: SEE REMARKS
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Ole Olson
NO. OF ENG. PERSONNEL EMPLOYED: 5

TELEPHONE: 586-5074
ADDRESS: P.O. Box 1110
Bozeman, Mt. 59715

GENERAL: Work Consisted of Grading, Paving, Concrete Curb & Gutter, Median Curb, 5' Concrete Sidewalk & 8' Bicycle Lane, Signing & Striping. Project Complete Except for Seeding of Area 1 which is to Muddy to operate Machinery on. All other work completed Oct. 1, 1984

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: OCTOBER 30, 1984

PROJECT NO.: M1212(3)

CONTRACT AMOUNT: $ 158,102.64 SPLIT 04

PROJ. NAME: KAGY BOULEVARD

CONTRACTOR: GILMAN

LENGTH: 1.2 MILES

FROM (town): BUTTE

COUNTY: GALLATIN

AWARD DATE: SEPT 30, 1983

CONTRACT TIME: OCT. 1, 1984

DATE WORK STARTED: MARCH 7, 1984 - SUB

ORDER TO PROCEED DATE:

PROBABLE COMPLETION DATE:

% COMPLETE: 100% STRUCTURE

NO. DAYS WORKED PER WEEK: WORKED ONE DAY THIS PERIOD

% TIME USED: —

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 2

NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: WERRY R BRANUM

TELEPHONE: 586-9562

NO. OF ENG. PERSONNEL EMPLOYED:

ADDRESS: P.O. BOX 1110
BOZEMAN MT. 59715

GENERAL: SUB-CONTRACTOR, MARTEL CONST. INC. OF BOZEMAN MT. HAS COMPLETED ALL ITEMS ON THE BRIDGE OVER SOURDOUGH CREEK.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11-1-84

PROJECT NO.: RRS 4138(54)
PROJ. NAME: RAILROAD GRADE X-INGS
LENGTH: N/A
COUNTY: STATEWIDE
CONTRACT TIME: 100 W.D.
ORDER TO PROCEED DATE: 8-26-83
% COMPLETE: 100
% TIME USED: 55
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 6-7-84

CONTRACT AMOUNT: $194,761.40
CONTRACTOR: LIVESAY TRAFFIC MAINT. INC.
FROM (town): GREAT FALLS, MT.
AWARD DATE: 8-5-83
DATE WORK STARTED: 10-6-83
PROBABLE COMPLETION DATE: ~
NO. DAYS WORKED PER WEEK: ~
NO. SHIFTS PER DAY: ~
NO. HOURS PER SHIFT: ~

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 8-8-84
EFFECTIVE OPENING DATE:

PROJECT MANAGER: IRV BROELL
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 782-1797
ADDRESS: P.O. Box 3068
BUTTE, MT. 59702

GENERAL: FINAL DATA WAS SUBMITTED TO HELENA 10-1-84.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

6d

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 10-31-84

PROJECT NO.: M 5809(3)&(4)
PROJ. NAME: MONTANA AVE. CUSTER AVE.
LENGTH: 0.29 MILES
COUNTY: LEWIS & CLARK
CONTRACT TIME: 30 DAYS
ORDER TO PROCEED DATE: 8-27-84
% COMPLETE: 70
% TIME USED: 77
NO. MEN EMPLOYED: 12
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 231,694.50
CONTRACTOR: MARONICK CONST. CO., INC.
FROM (town): EAST HELENA, MONT.
AWARD DATE: 4-27-84
DATE WORK STARTED: 9-17-84
PROBABLE COMPLETION DATE: 12-2-84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: A.G. REATHER
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 444-6326
ADDRESS: 2701 PROSPECT AVE.
HELENA, MONT. 59620

GENERAL: CONTRACTOR COMPLETED INSTALLATION OF 36" R.C.P., 42" R.C.P. & 15" R.C.P. AND IS NOW IN THE PROCESS OF EXCAVATING TO SUB-GRADE AND HAULING 3/4" & 1½" GRAVEL. CONTRACTOR PLANS TO START PAVING OPERATIONS WHEN WEATHER PERMITS.

/Carl L. Engstedt, E.T. III

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11-1-84

PROJECT NO.: M 5815(3)
PROJ. NAME: CRUSE AVE. - HELENA
LENGTH: 0.3 MI.
COUNTY: LEWIS & CLARK
CONTRACT TIME: 100 W.D.
ORDER TO PROCEED DATE: 4-15-85
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,606,403.09
CONTRACTOR: MARONICK CONST. CO., INC.
FROM (town): EAST HELENA, MT.
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE: OCT. '85
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: AL BEATHER
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 444-6326
ADDRESS: 2701 PROSPECT AVE.
HELENA, MT. 59620

GENERAL: PRE-CONSTRUCTION CONFERENCE HAS NOT BEEN HELD.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 10-31-84

PROJECT NO.: BR 9034 (1) DATE SURVEY AUTHORIZED: 12-29-83

PROJ. NAME: Bridge over Yellowstone River at Pine Creek DATE WORK STARTED: 9-11-84

LENGTH: .2 mile ESTIMATED COMPLETION DATE: 12-15-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Pete Olson TELEPHONE: 526-5074

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: 20

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 11-1-84

PROJECT NO.: ES 540-1(3) 25 U-1 DATE SURVEY AUTHORIZED: 7-27-84

PROJ. NAME: East River Road DATE WORK STARTED: 10-15-84

LENGTH: 6.9 miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: 10-23-84

PROJECT MANAGER: G.A. Sitton TELEPHONE: 222-8199

NO. PERSONNEL ASSIGNED: 3 & 4 % COMPLETE: 100

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: 2130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Nov. 1, 1984

PROJECT NO.: M 1805(2) DATE SURVEY AUTHORIZED: May 17, 1983

PROJ. NAME: Holmes Ave. - Butte DATE WORK STARTED: Oct. 15, 1984

LENGTH: 1 mile ESTIMATED COMPLETION DATE: 2/15/85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: R. T. Wilson TELEPHONE: 494-3224

NO. PERSONNEL ASSIGNED: 6 % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CMS-16

DISTRICT: 2130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Oct 31, 1984

PROJECT NO.: IR15-2(50)93 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Melrose Ditch DATE WORK STARTED: 10/4/84

LENGTH: 7200' ESTIMATED COMPLETION DATE: 10/25/84

DATE SUBMITTED TO DISTRICT: 10/26/84

PROJECT MANAGER: Dougherty TELEPHONE: _____

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 100

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2916

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 11-1-84

PROJECT NO.: IR 90-7(52)340 DATE SURVEY AUTHORIZED: 2-8-84

PROJ. NAME: Mission Interchange DATE WORK STARTED: 10-12-84

LENGTH: 12.6 ESTIMATED COMPLETION DATE: 11-30-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G.A. Sitton TELEPHONE: 222-8199

NO. PERSONNEL ASSIGNED: 4 to 5 % COMPLETE: 10%
Establishing & for topog. hics

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: 2130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Nov. 1, 1984

PROJECT NO.: IR 90-5(45)257 DATE SURVEY AUTHORIZED: 2/2/83

PROJ. NAME: Carowell - East DATE WORK STARTED: 9/20/84

LENGTH: 7.2 Miles ESTIMATED COMPLETION DATE: 11/29/84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: R.T. Wilson TELEPHONE: 494-3224

NO. PERSONNEL ASSIGNED: 6 % COMPLETE: 20%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 10/31/84

PROJECT NO.: BR 9030(5) DATE SURVEY AUTHORIZED: 9/19/84

PROJ. NAME: So. Fk. of the Musselshell DATE WORK STARTED: No Crew Assigned

LENGTH: — ESTIMATED COMPLETION DATE: —

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 10/31/84

PROJECT NO.: BR 9039(1) DATE SURVEY AUTHORIZED: 10/20/83

PROJ. NAME: Br. over Yellowstone River DATE WORK STARTED: No Crew Assigned

LENGTH: _____ ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 10/31/84

PROJECT NO.: F.50-2(17)37 DATE SURVEY AUTHORIZED: 8/1/84

PROJ. NAME: YELLOWSTONE PROJ. NO. DATE WORK STARTED: NO CREW ASSIGNED

LENGTH: — ESTIMATED COMPLETION DATE:

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE CRM/HHR/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 10/31/84

PROJECT NO.: RS 11-1(11)47 DATE SURVEY AUTHORIZED: 9/14/84

PROJ. NAME: SLIDE CORR. SO. OF LIVINGSTON DATE WORK STARTED: NO CREW ASSIGNED

LENGTH: — ESTIMATED COMPLETION DATE:

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE CRM/HHR/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 10/31/89

PROJECT NO.: FR 50-1(11)20 | DATE SURVEY AUTHORIZED: 9/14/87

PROJ. NAME: SPECIMAN CR. NO 5 | DATE WORK STARTED: No Crew Assigned

LENGTH: — | ESTIMATED COMPLETION DATE:

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ | TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ | % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/2218

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 10/31/89

PROJECT NO.: F50-1(11)0 | DATE SURVEY AUTHORIZED: 9/9/87

PROJ. NAME: GRAYLING CR.-NO. | DATE WORK STARTED: No Crew Assigned

LENGTH: — | ESTIMATED COMPLETION DATE:

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ | TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ | % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/2218

60

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 10/31/84

PROJECT NO.: M 7906(2) DATE SURVEY AUTHORIZED: 5/14/84

PROJ. NAME: MAIN-CHINOOK - GALLATIN ST. DATE WORK STARTED: NO CREW ASSIGNED

LENGTH: — ESTIMATED COMPLETION DATE:

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 10/31/84

PROJECT NO.: F 12-1(4)0 DATE SURVEY AUTHORIZED: 10/5/84

PROJ. NAME: WEST YELLOWSTONE-WEST DATE WORK STARTED: NO CREW ASSIGNED

LENGTH: _____ ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: November 5, 1984

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
RF 60-2(3)91 Great Falls-East	Grade, Gravel Surf., PMBS Structure	Prelim. P.I.H.	458	90	12-28-84
FR 24-3(3)76 Rogers Pass-East	Widen, Gravel Surf., PMBS	Field Review	72	10	7-15-85
RS 348(18) 5 Mi. S. Fort Benton-South	Grade, Gravel Surf., PMBB	Prelim. P.I.H.	0	0	6-15-85
F 3-1(6)8 Sun River Jct.-North	PMBS, Overlay Minor Widening	Final P.I.H.	0	80	2-15-85
F 10-2( )73 Big Sandy-South	Grade, Gravel Surf., PMBS	Prelim. P.I.H.	80	15	1-15-85
F 24-3( )91 Rogers Pass-West	PMBS Overlay Cold Mill	Final P.I.H.	0	50	12-28-84

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Nov. 5, 1984

PROJECT NO.: IR 15-4(61)229
PROJ. NAME: Augusta Int. - North
LENGTH: 18.7 Miles
COUNTY: Lewis & Clark & Cascade
CONTRACT TIME: 120 W.D.
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 97
% TIME USED: 90
NO. MEN EMPLOYED: 16
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 6,229,685.78
CONTRACTOR: Hilde Const. Co., Inc.
FROM (town): Great Falls, Mt.
AWARD DATE: Feb. 29, 1984
DATE WORK STARTED: April 6, 1984
PROBABLE COMPLETION DATE: 4-30-85 *
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:
PROJECT MANAGER: G. Enderson
NO. OF ENG. PERSONNEL EMPLOYED: 3 - 12

TELEPHONE: 727-4350 Gt. Falls
235-4457
ADDRESS: Great Falls

GENERAL: Prime Contractor Hilde Const. Co.,Inc. Finished Type B Plant Mix on Sept. 29 and O.G.F.C. on Oct. 5, 1984. Four men engaged in minor clean up of project.

Subcontractor One Way Sign with 12 men employed, Raiseing Guard Rail and installing New Anchor Sections as weather permits.

Subcontractor Martinez Const. Co. Finished placing Precast Median Rail on Oct. 10, 1984.

Subcontractor Mark Rite Lines worked part of three days applying 4" White Epoxy skip line both Lanes and 4" White & Epoxy solid shoulder line S.B. Lane.

* Due to the latness of the season paint striping may not be completed this construction Season.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

7/

CMS-14

DISTRICT: 3130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: November 5, 1984

PROJECT NO.: IR 15-7 (21) 323	CONTRACT AMOUNT: $ 3,587,986.71
PROJ. NAME: Brady No. & So. (NB)	CONTRACTOR: Sletten Const. Co.
LENGTH: 11.6 miles	FROM (town): Great Falls, Montana
COUNTY: Teton & Pondera Co.	AWARD DATE: July 6, 1984
CONTRACT TIME: 120 Working Days	DATE WORK STARTED: July 30, 1984
ORDER TO PROCEED DATE: July 30, 1984	PROBABLE COMPLETION DATE: July 1985
% COMPLETE: 23	NO. DAYS WORKED PER WEEK: 5 to 6
% TIME USED: 44	NO. SHIFTS PER DAY: 1 and 2
NO. MEN EMPLOYED: 40 to 55	NO. HOURS PER SHIFT: 8 to 12
ACTUAL COMPLETION DATE:	
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:	
EFFECTIVE OPENING DATE:	
PROJECT MANAGER: S. W. Newton	TELEPHONE: 278-7931
NO. OF ENG. PERSONNEL EMPLOYED: 15	ADDRESS: Conrad, Montana

GENERAL: Contractor completed removing pavement, Installing culverts, Installed Multi-Plate Pipe Station 2122+08 and constructing embankment throughout the Rebuild Area. The Contractor has completed the Grading of the Right shoulder area station 1960 to station 2112.

Contractor crushing 1½" C. B. C., 3/4" Plant Mix Virgin Aggr. and Sizing Base Mat'l. Hauled and laid 1½" C. B. C. right shoulder area and rebuilt area.

Roto-Milling began on Mainline October 10, 1984. Roto-Milled Station 1964+00 to Station 2028+50 and Station 2276+12.4 to Station 2295+03.

Began placing Stabilization Fabric on the Right Shoulder October 1, 1984.

Began placing Impervious Fabric Right Side on October 11, 1984.

Contractor hauled and laid the Sized Plant Mix Base Material on Left Fr. Road Station 0+12 to Station 58+87.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: November 5, 1984

PROJECT NO.: IR 15-8(41)389
PROJ. NAME: Sunburst-North
LENGTH: 8.5 Miles
COUNTY: Toole
CONTRACT TIME: 70 + 18 Working Days
ORDER TO PROCEED DATE: 4/16/84
% COMPLETE: 100
% TIME USED: 95
NO. MEN EMPLOYED: 4
ACTUAL COMPLETION DATE: 9/14/84

CONTRACT AMOUNT: $2,259,443.42
CONTRACTOR: Meyer Construction Company
FROM (town): Billings, Mt.
AWARD DATE: February 29, 1984
DATE WORK STARTED: April 24, 1984
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 9/28/84

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Walter D. Smith
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 264-5310
ADDRESS: P.O. Box 1359
Gt. Falls, Mt. 59403

GENERAL: DBE sub-contractor Swan & Sons preformed pit reclamation work from October 22nd to October 26, 1984 to complete all activity on the project by the contractors.

One engineering person engaged part of the month preparing the final records.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: 3130 GT FALLS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: ~~OCTOBER 31, 1984~~ 11-5-84

PROJECT NO.: RTF 1-5(1)322	CONTRACT AMOUNT: $ 398,709.05
PROJ. NAME: CHESTER-RUDYARD	CONTRACTOR: BALTRUSCH CONST CO
LENGTH: 20.99 MILES	FROM (town): HAVRE, MT
COUNTY: LIBERTY-HILL	AWARD DATE: 4-30-84
~~CONTRACT~~ COMPLETE BY 9-1-84	DATE WORK STARTED: 6-20=84
ORDER TO PROCEED DATE: 5-3-84	PROBABLE COMPLETION DATE:
% COMPLETE: 100%	NO. DAYS WORKED PER WEEK:
% TIME USED: 93%	NO. SHIFTS PER DAY:
NO. MEN EMPLOYED:	NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE: 8-25-84

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 8-31-84

EFFECTIVE OPENING DATE:

PROJECT MANAGER: F. A. ROBINSON	TELEPHONE: 727-4350
NO. OF ENG. PERSONNEL EMPLOYED: 0-1	ADDRESS: GREAT FALLS, MT

GENERAL:

TIED TO PROJECTS RTF 1-6(7)384 HAVRE-CHINOOK & RTF 1-8(7)472 MALTA-SACO. ALL TIED PROJECTS COMPLETE 8-25-84. FINAL ESTIMATE & SUPPORTING DATA SUBMITTED TO DISTRICT OFFICE 10-18-84.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: 3130 GT FALLS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: ~~OCTOBER 31, 1984~~ 11-5-84

PROJECT NO.: RTF 1-6(7)384
PROJ. NAME: HAVRE-CHINOOK
LENGTH: 20.38 MILES
COUNTY: HILL-BLAINE
~~CONTRACT COMPLETE BY~~ 9-1-84
ORDER TO PROCEED DATE: 5-3-84
% COMPLETE: 100%
% TIME USED: 50%
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 7-15-84

CONTRACT AMOUNT: $ 305,886.00
CONTRACTOR: BALTRUSCH CONST CO
FROM (town): HAVRE, MT
AWARD DATE: 4-30-84
DATE WORK STARTED: 5-29-84
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 8-31-84

EFFECTIVE OPENING DATE:

PROJECT MANAGER: F. A. ROBINSON
NO. OF ENG. PERSONNEL EMPLOYED: 0-1

TELEPHONE: 727-4350
ADDRESS: GREAT FALLS, MT

GENERAL:

TIED TO PROJECTS RTF 1-5(1)322 CHESTER-RUDYARD & RTF 1-8(7)472 MALTA-SACO. ALL PROJECTS COMPLETE 8-25-84. FINAL ESTIMATE & SUPPORTING DATA SUBMITTED TO DISTRICT OFFICE 10-18-84

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: 3130 GT FALLS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: ~~OCTOBER 31, 1984~~ 11-5-84

PROJECT NO.: RTF 1-8(7)472

PROJ. NAME: MALTA-SACO

LENGTH: 20.06 MILES

COUNTY: PHILLIPS

XXXXXXXXXXXXX COMPLETE BY 9-1-84

ORDER TO PROCEED DATE: 5-3-84

% COMPLETE: 100%

% TIME USED: 84%

NO. MEN EMPLOYED:

ACTUAL COMPLETION DATE: 8-16-84

CONTRACT AMOUNT: $ 399,535.40

CONTRACTOR: BALTRUSCH CONST CO

FROM (town): HAVRE, MT

AWARD DATE: 4-30-84

DATE WORK STARTED: 7-3-84

PROBABLE COMPLETION DATE:

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 8-31-84

EFFECTIVE OPENING DATE:

PROJECT MANAGER: F. A. Robinson

NO. OF ENG. PERSONNEL EMPLOYED: 0-1

TELEPHONE: 727-4350

ADDRESS: GREAT FALLS, MT

GENERAL:

TIED TO PROJECTS RTF 1-5(1)322 CHESTER-RUDYARD & RTF 1-6(7)384 HAVRE-CHINOOK. ALL PROJECTS COMPLETE 8-25-84. FINAL ESTIMATE & SUPPORTING DATA SUBMITTED TO DISTRICT OFFICE 10-18-84

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: 3130 GT FALLS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: ~~OCTOBER 31, 1984~~ 11-5-84

PROJECT NO.: RTF 10-2(9)20

PROJ. NAME: WEST OF CARTER-LOMA

LENGTH: 20.52 MILES

COUNTY: CHOUTEAU

~~XXXXXXXXXXXXXX~~ COMPLETE BY 9-1-84

ORDER TO PROCEED DATE: 5-3-84

% COMPLETE: 100%

% TIME USED: 97%

NO. MEN EMPLOYED:

ACTUAL COMPLETION DATE: 8-28-84

CONTRACT AMOUNT: $ 376,272.60

CONTRACTOR: BALTRUSCH CONST CO

FROM (town): HAVRE, MT

AWARD DATE: 4-30-84

DATE WORK STARTED: 6-7-84

PROBABLE COMPLETION DATE:

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 8-31-84

EFFECTIVE OPENING DATE:

PROJECT MANAGER: F. A. ROBINSON

NO. OF ENG. PERSONNEL EMPLOYED: 0-1

TELEPHONE: 727-4350

ADDRESS: GREAT FALLS, MT

GENERAL:

PROJECT COMPLETE AUGUST 28, 1984. FINAL ESTIMATE AND SUPPORTING DATA SUBMITTED TO DISTRICT OFFICE OCTOBER 18, 1984.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: 3130 - Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: November 5, 1984

PROJECT NO.: F 3-2(8)18
PROJ. NAME: Fairfield E & W (E. Section)
LENGTH: 5.0 miles
COUNTY: Teton/Cascade
CONTRACT TIME: 110 + 1 W.D.
ORDER TO PROCEED DATE: 4-18-83
% COMPLETE: 100
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 8-8-84

CONTRACT AMOUNT: $ 2,492,198.65
CONTRACTOR: Hilde Construction Co.
FROM (town): Great Falls, MT
AWARD DATE: 11-30-82
DATE WORK STARTED: 2-1-83
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 8-10-84

EFFECTIVE OPENING DATE: 8-8-84
PROJECT MANAGER: T. Hammerbacker
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE:
ADDRESS: P.O. Box 1240
Conrad, MT 59425

GENERAL: Final was submitted to the District Office on 9-12-84 and will be forwarded to Helena on or before November 9, 1984. This is the final report.

MARLIN BRACKNEY
~~Engineering Off. I~~

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11-5-84 ~~October 31, 1984~~

HES 3-2(9) 46, HES 3-2(12) 49, HES 3-2(13) 47,

PROJECT NO.: & HES 9-2(4) 45

CONTRACT AMOUNT: $ 75,131.00

PROJ. NAME: North of Choteau & Augusta

CONTRACTOR: Lewis Construction Co.

LENGTH: Slope Flattening

FROM (town): Great Falls, MT.

COUNTY: Teton County

AWARD DATE: July 27, 1984

CONTRACT TIME: 30 W.D. (+) 1 W.D.

DATE WORK STARTED: August 27, 1984

ORDER TO PROCEED DATE: Aug. 27, 1984

PROBABLE COMPLETION DATE:

% COMPLETE: 100%

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 100%

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 2-5

NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE: Oct. 23, 1984

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: Oct. 23, 1984

PROJECT MANAGER: Hammerbacker

TELEPHONE: 278-7944

NO. OF ENG. PERSONNEL EMPLOYED: 1-2

ADDRESS: P. O. Box 1240

Conrad, MT. 59425

GENERAL: The contractor completed seeding of the subject projects on October 23, 1984. All work on the subject projects was complete as of the end of shift on October 23, 1984. Engineering personnel is currently working on the final for the subject projects and F-HES 3-2(10) 28.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: ~~October 31, 1984~~ 11-5-84

PROJECT NO.: F - HES 3-2(10) 28

PROJ. NAME: Freezeout Lake-East & West

LENGTH: 12.5 miles

COUNTY: Teton

CONTRACT TIME: 80 Working Days

ORDER TO PROCEED DATE: July 2, 1984

% COMPLETE: 99%

% TIME USED: 59%

NO. MEN EMPLOYED: 0

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,682,186.50

CONTRACTOR: Empire Sand & Gravel Co.

FROM (town): Billings, MT.

AWARD DATE: June 8, 1984

DATE WORK STARTED: July 6, 1984

PROBABLE COMPLETION DATE: Nov. 15, 1984

NO. DAYS WORKED PER WEEK: 0

NO. SHIFTS PER DAY: 0

NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Hammerbacker

NO. OF ENG. PERSONNEL EMPLOYED: 1-4

TELEPHONE: 278-7944

ADDRESS: P. O. Box 1240
Conrad, MT. 59425

GENERAL: All items are completed on the subject project but the seeding. 1 - 2 men are currently working on the final for the subject project and the Safety projects north of Choteau & Augusta.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: 3130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: November 5, 1984

PROJECT NO.: F 24-3 (5) 100
PROJ. NAME: Rogers Pass-East
LENGTH: 8.5 Miles (Middle Section)
COUNTY: Lewis & Clark
CONTRACT TIME: 120# 13 W. D.
ORDER TO PROCEED DATE: 10-18-82
% COMPLETE: 99.5
% TIME USED: 98.5
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $3,215,825.45
CONTRACTOR: Meyer Const. Co.
FROM (town): Billings, Montana
AWARD DATE: 9-24-82
DATE WORK STARTED: Nov. 18, 1982
PROBABLE COMPLETION DATE: October 1984
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: S. W. Newton
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 278-7921
ADDRESS: Conrad, Montana

GENERAL: All items complete except 1-1/2 acres of seeding on slide area correction. On shutdown awaiting suitable weather to seed.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: 3130-Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: November 5, 1984

PROJECT NO.: F-BHF-RTF 60-2(5)92 U-2

CONTRACT AMOUNT: $1,870,957.00 (structures) $ 2,764,053.48 (project total)

PROJ. NAME: Warden Bridge

CONTRACTOR: Sletten Constr. Co.

LENGTH: 0.203 mile

FROM (town): Great Falls

COUNTY: Cascade

AWARD DATE: 2-28-84

CONTRACT TIME: 220 W.D.

DATE WORK STARTED: 3-22-83

ORDER TO PROCEED DATE: 4-18-83

PROBABLE COMPLETION DATE: 8-13-84

% COMPLETE: 100

NO. DAYS WORKED PER WEEK:

% TIME USED:

NO. SHIFTS PER DAY:

NO. MEN EMPLOYED:

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE: 8-13-84

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 8-13-84

EFFECTIVE OPENING DATE:

PROJECT MANAGER: T. G. Tomich

TELEPHONE: 727-4350

NO. OF ENG. PERSONNEL EMPLOYED: ___

ADDRESS: Great Falls, MT

GENERAL: Final estimate and supporting data were submitted to the District Office on September 13, 1984 and will be forwarded to Helena on or about November 16, 1984. This is the final report.

MARLIN BRACKNEY
~~Engineering Officer I~~

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

62

CMS-14

DISTRICT: 3130 - Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: November 5, 1984

PROJECT NO.: HES 60-2(11)91 U-2
F-BHF-RTF 60-2(5)92 U-2

PROJ. NAME: ~~Warden Br. & Appr.~~

LENGTH: 0.4 Mile

COUNTY: Cascade

CONTRACT TIME: 220 + 4 W.D.

ORDER TO PROCEED DATE: 4-18-83

% COMPLETE: 100

% TIME USED:

NO. MEN EMPLOYED:

ACTUAL COMPLETION DATE: 8-13-84

CONTRACT AMOUNT: $ 2,764,053.48 Project Total
893,096.00 (Appr.)

CONTRACTOR: Sletten Const. Co.

FROM (town): Great Falls

AWARD DATE: 2-28-83

DATE WORK STARTED: 3-30-83

PROBABLE COMPLETION DATE:

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 8-21-84

EFFECTIVE OPENING DATE:

PROJECT MANAGER: F. A. Robinson

NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 727-4350

ADDRESS: Great Falls, MT

GENERAL: Final Estimate & Supporting Data were submitted to District Office on 9-19-84 and will be forwarded to Helena on or about 11-16-84. This is the Final Report.

MARLIN BRACKNEY
Engr. Off. I

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: 3130 GREAT FALLS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: ~~10-31-84~~ 11-5-84

PROJECT NO.: F-BHF-RTF 60-2(5) 92 U3

PROJ. NAME: Warden Bridge Overlay

LENGTH: 0.4 Miles

COUNTY: Cascade

CONTRACT TIME: 100 Working days

ORDER TO PROCEED DATE: 10-24-84

% COMPLETE: 100

% TIME USED: 96

NO. MEN EMPLOYED: 2

ACTUAL COMPLETION DATE: ~~10-9-84~~

CONTRACT AMOUNT: $ 550,827.00

CONTRACTOR: Sletten Const. Co.

FROM (town): Great Falls

AWARD DATE: 9-30-83

DATE WORK STARTED: 4-10-84

PROBABLE COMPLETION DATE: 10-9-84

NO. DAYS WORKED PER WEEK: 1

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 10-12-84

EFFECTIVE OPENING DATE: ~~11-31-84~~

PROJECT MANAGER: John J Rooney

NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 727-4350

ADDRESS: Box 1359
Great Falls, Mt.

GENERAL: Work this past month consisted of painting curbs and removing construction signs. This completed all work on this project.

One man crew is engaged in work ~~and~~n on the final notes and working 2 people on bridge inspection.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: 3130 - Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: November 5, 1984

PROJECT NO.: RS 233-1(5)15
PROJ. NAME: St. Joe Road-No. of Havre
LENGTH: 6.1 miles
COUNTY: Hill
CONTRACT TIME: 70 + 5 W.D.
ORDER TO PROCEED DATE: 4-30-84
% COMPLETE: 100
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 8-17-84
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 8-23-84 ~~8-23-84~~
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Gordon Treftz
NO. OF ENG. PERSONNEL EMPLOYED:

CONTRACT AMOUNT: $ 1,094,353.13
CONTRACTOR: Baltrusch Constr. Co.
FROM (town): Havre, MT
AWARD DATE: 4-9-84
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:
TELEPHONE: 265-6821
ADDRESS: P.O. Box 592
Havre, MT 59501

GENERAL: Final Estimate and Supporting Data were submitted to District Office on 9-11-84 and will be forwarded to Helena on or about November 15, 1984. This is the final report.

MARLIN BRACKNEY
~~Engineering Officer I~~

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

85

DISTRICT: Great Falls - 3130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Nov. 5, 1984

PROJECT NO.: BHM 5710 (3)
CONTRACT AMOUNT: $1,560,292.61
PROJ. NAME: B.N.R.R. Overpass - Havre
CONTRACTOR: Martel Construction Inc.
LENGTH: 0.2 mile
FROM (town): Bozeman, Mt. 59715
COUNTY: Hill
AWARD DATE: July 27, 1984
CONTRACT TIME: 220 W.D.
DATE WORK STARTED: 9-19-84
ORDER TO PROCEED DATE: 8-27-84
PROBABLE COMPLETION DATE:
% COMPLETE: 5
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 13
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 9 to 12
NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: G. Brown
TELEPHONE: 265-6821
NO. OF ENG. PERSONNEL EMPLOYED: 2
ADDRESS: Havre, Mt.

GENERAL: Progress to date consists of driving piling Bent No. 18 thru Bent No. 31, placing portions of Concrete in Bent No. 18 thru Bent No. 20, Installation of 72" RCP for Bullhook Creek, complete except for manhole where it connects to cmp.
Installation of Sanitary Sewer, this being 77% Complete

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls - 3130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Nov. 5, 1984

PROJECT NO.: BR 9021(7)
PROJ. NAME: Bullhook Flood Canal
LENGTH: 0.29 miles
COUNTY: Hill
CONTRACT TIME: 75 W.D
ORDER TO PROCEED DATE: 7-30-84
% COMPLETE: 90
% TIME USED: 7
NO. MEN EMPLOYED: 3 to 6
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 251,274.97
CONTRACTOR: Stetten Construction Co.
FROM (town): Great Falls
AWARD DATE: 7-6-84
DATE WORK STARTED: 8-2-84
PROBABLE COMPLETION DATE: 11-15-84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Glen Brown
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 265-6821
ADDRESS: Havre, Montana

GENERAL: The project should be complete to day 11-30-84, except placing some more 3/4" Top surfacing in area at bridge ends and shaping up. The weather and temperature will decide when this can be accomplished.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GT FALLS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: NOV. 5, 1984

PROJECT NO.: M 5712 (1) DATE SURVEY AUTHORIZED: 9-23-83

PROJ. NAME: 14TH AVE. - HAVRE DATE WORK STARTED: 7-12-83

LENGTH: .45 ESTIMATED COMPLETION DATE: DEC 84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: GORDON TRETZ TELEPHONE: 265-6821

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 35%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

CMS-16

DISTRICT: 3130 GT FALLS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 11-5-84 ~~OCTOBER 31, 1984~~

PROJECT NO.: M 5212 (1) DATE SURVEY AUTHORIZED: 9-17-81

PROJ. NAME: GT FALLS-SOUTH ARTERIAL DATE WORK STARTED: 12-10-81

LENGTH: 8 .9 MILES ESTIMATED COMPLETION DATE: ?????????

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: ~~F. A. ROBINSON~~ TELEPHONE: ~~727-4350~~

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 46

???? WORK SUSPENDED INDEFINITELY.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2916

CMS-16

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: November 5, 1984

PROJECT NO.: RS 552-1(01)0 DATE SURVEY AUTHORIZED: 5/9/84

PROJ. NAME: Sunburst-East DATE WORK STARTED: August 15, 1984

LENGTH: 13 Miles ESTIMATED COMPLETION DATE: 11/15/84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Walter D. Smith TELEPHONE: 264-5310

NO. PERSONNEL ASSIGNED: 1 % COMPLETE: 75

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 11-5-84 ~~October 31, 1984~~

PROJECT NO.: R.S. 431-1(2) 7 DATE SURVEY AUTHORIZED: Oct. 1980

PROJ. NAME: Faifield - Power DATE WORK STARTED: Feb. 21, 1984

LENGTH: 7.0 miles ESTIMATED COMPLETION DATE: Nov. 15, 1984

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Hammerbacker TELEPHONE: 278-7944

NO. PERSONNEL ASSIGNED: 2-3 % COMPLETE: 80%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

CMS-16

DISTRICT: 3130 GT FALLS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 11-5-84 ~~OCTOBER 31, 1984~~

PROJECT NO.: RS 330-1(6)0 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: ULM SOUTH (NORTH SECTION) DATE WORK STARTED: 11-28-83

LENGTH: 6.5 MILES ESTIMATED COMPLETION DATE: 4-15-85*

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: F. A. ROBINSON TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 76

** WORK SUSPENDED PENDING OUTCOME OF CONDEMNATION HEARING

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2916

DISTRICT: GT FALLS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: NOV 5, 1984

PROJECT NO.: RS 223-2(1)91 DATE SURVEY AUTHORIZED: 7-17-84

PROJ. NAME: CHESTER - SOUTH DATE WORK STARTED: 10-3-84

LENGTH: 11.8 ESTIMATED COMPLETION DATE: NOV. 84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: GORDON TREFTZ TELEPHONE: 265-6821

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 75%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

CMS-16

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Nov. 5, 1984

PROJECT NO.: FR 57-1(2)1 DATE SURVEY AUTHORIZED: June 5, 1984

PROJ. NAME: Belt - East DATE WORK STARTED: _____

LENGTH: 9.6 Miles ESTIMATED COMPLETION DATE: Feb. 15, 1984

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G. Enderson TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: None % COMPLETE: 0

Work will start when personnel become available.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2916

CMS-16

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: November 5, 1984

PROJECT NO.: F 24-4(5)117 DATE SURVEY AUTHORIZED: 8/30/84

PROJ. NAME: Simms-West DATE WORK STARTED: October 10, 1984

LENGTH: 11 Miles ESTIMATED COMPLETION DATE: 2/10/85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Walter D. Smith TELEPHONE: 264-5310

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 6

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GT FALLS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: NOV 5, 1984

MP 79.3 to 89.6

PROJECT NO.: RF 10-2(3) 51 DATE SURVEY AUTHORIZED: 12-7-83

PROJ. NAME: BIG SANDY - BOX ELDER DATE WORK STARTED: 1-27-84

LENGTH: 10.3 ESTIMATED COMPLETION DATE: DEC. 84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: GORDON TREFTZ TELEPHONE: 265-6821

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 95

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GT FALLS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: NOV. 5, 1984

MP 72.3 - 79.8 (RM O'PASS)

PROJECT NO.: RF 10-2(3) 51 DATE SURVEY AUTHORIZED: 12-7-83

PROJ. NAME: LOMA - BOX ELDER DATE WORK STARTED: 2-9-84

LENGTH: 2.15 ESTIMATED COMPLETION DATE: DEC. 84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: GORDON TREFTZ TELEPHONE: 265-6821

NO. PERSONNEL ASSIGNED: 10 % COMPLETE: 99%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GT FALLS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: NOV. 5, 1989

M.P. 62.6 - 72.3 & 78.8 - 79.3

PROJECT NO.: RF 10-2(3)51 DATE SURVEY AUTHORIZED: 12-7-83

PROJ. NAME: LOMA - BOX ELDER DATE WORK STARTED: 1-30-89

LENGTH: 14.2 ESTIMATED COMPLETION DATE: DEC. 89

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: GORDON TREFTZ TELEPHONE: 265-6821

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 90%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GT FALLS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: NOV. 5, 1989

MP 55.0 TO 62.6

PROJECT NO.: RF 10-2(3)51 DATE SURVEY AUTHORIZED: 12-7-83

PROJ. NAME: LOMA - BOX ELDER DATE WORK STARTED: 1-27-89

LENGTH: 7.5 ESTIMATED COMPLETION DATE: DEC. 89

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: GORDON TREFTZ TELEPHONE: 265-6821

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 98%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

CMS-16

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: NOv. 5, 1984

PROJECT NO.: FR 10-1(5)3 DATE SURVEY AUTHORIZED: July 20, 1984

PROJ. NAME: Great Falls - North DATE WORK STARTED: Oct. 30, 1984

LENGTH: 16.5 Miles ESTIMATED COMPLETION DATE: Dec. 15, 1984

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G. Enderson TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 0

A three man survy crew engaged in establishing center line control.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2916

CMS-16

DISTRICT: 3130 GT FALLS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Nov. 5, 1984 ~~OCTOBER 31, 1984~~

PROJECT NO.: IR 15-5(65)283 DATE SURVEY AUTHORIZED: 5-27-83

PROJ. NAME: GREAT FALLS-VAUGHN DATE WORK STARTED: 4-3-84

LENGTH: 26.2 MILES ESTIMATED COMPLETION DATE: 11-15-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: F. A. ROBINSON TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 0-4 % COMPLETE: 70

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2916

DISTRICT: GLENDIVE
4130

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: Oct. 30, 1984

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
RS 258-1(4)11 DAGMAR - N.D. LINE	PMS OVERLAY	Plans to Checker	32	70%	12/1/84
F 26-1(1)3 SIDNEY - N.D. LINE	GR., GRAVEL, PMS. AND STRUCTURE	Final P.I.H.	250	60%	3/1/84
F 2-1(8)46 FALLON CO. LINE - E & W	PMS OVERLAY	Final P.I.H.		20%	7/1/85
F 39-1(15)4 LAME DEER - NORTH	PMS OVERLAY	Final P.I.H.		10%	8/1/85
F 18-1(2)1 MILES CITY - NORTHWEST	PMS OVERLAY	Final P.I.H.		0%	9/1/85
FR 1-10(12)639 CULBERTSON - WEST	PMS OVERLAY	Prelim. P.I.H.		0%	9/1/85
RS 247-1(1)0 WEBSTER - EAST	GS.	Final P.I.H.		0%	6/1/86
F 25-1(6)0 CIRCLE - NORTH	PMS OVERLAY & WIDEN	Public Hearing	4	40%	8/1/86
RS 344-1(5)29 7.5 MILES WEST OF FROID	PMS OVERLAY & WIDEN	Prelim. P.I.H.		0%	9/1/86
BRF 42-3(6)73 S. OF GLASGOW (MILK RIVER)	STR. AND APPS.	Prelim. P.I.H.		0%	3/1/87
F 42-3(7)59 FORT PECK - GLASGOW	PMS OVERLAY & WIDEN	Comp. of Survey		0%	7/1/87
RS 245-1(4)15 BRUSETT - EAST & WEST	GS. AND MINOR GR.	Comp. of Survey		0%	1/1/88
F 62-2(6)12 SOUTH OF CULBERTSON	G., GS., PMS	Prelim. P.I.H.		0%	9/1/88
M 5008(1) SARGENT AVE. & ALLARD ST.	G., GS., PMS, STM - SWR, S-WALK	Public Hearing		0%	10/1/89

TOTAL = 286 hrs.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: October 30, 1984

PROJECT NO.: F 2-1 (7) 34
PROJ. NAME: Locate East
LENGTH: 11.8 mi.
COUNTY: Custer
CONTRACT TIME: 85
ORDER TO PROCEED DATE: 8-2-83
% COMPLETE: 100%
% TIME USED: 99%
NO. MEN EMPLOYED: ~
ACTUAL COMPLETION DATE: 10-12-84

CONTRACT AMOUNT: $2,230,740.81
CONTRACTOR: Portable Pavers - Prince, Inc. (J.V.)
FROM (town): Miles City
AWARD DATE: 7-11-83
DATE WORK STARTED: 8-5-83
PROBABLE COMPLETION DATE: ~
NO. DAYS WORKED PER WEEK: ~
NO. SHIFTS PER DAY: ~
NO. HOURS PER SHIFT: ~

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 10-25-84
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Don Stewart
NO. OF ENG. PERSONNEL EMPLOYED: 1
TELEPHONE: 232-1093
ADDRESS: Dept. of Highways
Miles City, Mt 59301

GENERAL: Final cleanup was completed on October 12, 1984. One man is working on the final in the Miles City office. The final will be submitted to the Glendive district office by November 30, 1984.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: OCT. 30, 1984

PROJECT NO.: BRF 20-2(11)38
PROJ. NAME: SAVAGE-CRANE
LENGTH: 0.02 (Bridge)
COUNTY: RICHLAND
COMPLETION ~~CONTRACT TIME~~: DATE: 11-23-84
ORDER TO PROCEED DATE: 9-13-84
% COMPLETE: 65
% TIME USED: —
NO. MEN EMPLOYED: 6
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $143,920.10
CONTRACTOR: Cop Constr. Co.
FROM (town): Billings, MT.
AWARD DATE: 8-29-84
DATE WORK STARTED: 9-25-84
PROBABLE COMPLETION DATE: 11-23-84.
NO. DAYS WORKED PER WEEK: 5 to 6
NO. SHIFTS PER DAY: ~~8 to~~ 1
NO. HOURS PER SHIFT: 8 to 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: Ken. Quale
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 365-2877
ADDRESS: Dept. of Highways
Glendive, MT. 59330

GENERAL: Work Consisted of Completing the installation of 130' of 36" CSPIR. Removed old Irrig. pipe, excavated, formed and placed Concrete for Cross beams on Bents No. 1 & 2. Placed 4" C.B.C. gravel for Channel liner. Set 5- TYPE-4 Prestressed Concrete Beams on 10-11-84. Formed and placed Concrete for backwalls on Bents No. 1 & 2. Forming work was completed for Deck slab & diaphragms. Deck slab Reinf. steel is all tied in place, & working on the screed machine at the present time.
TWO- engineers, assigned part time on Construction Inspection and Records.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glav.

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: OCT 30, 1984

PROJECT NO.: F-RTF-22-2(3)40 CONTRACT AMOUNT: $ 2,468,570
PROJ. NAME: Plentywood South CONTRACTOR: Hilde
LENGTH: 4.7 miles FROM (town): Great Falls
COUNTY: Sheridan AWARD DATE: 5-31-83
CONTRACT TIME: 120 WD DATE WORK STARTED: 7-19-83
ORDER TO PROCEED DATE: 6-21-83 PROBABLE COMPLETION DATE: —
% COMPLETE: 100 NO. DAYS WORKED PER WEEK:
% TIME USED: 98 NO. SHIFTS PER DAY:
NO. MEN EMPLOYED: — NO. HOURS PER SHIFT:
ACTUAL COMPLETION DATE: 6-26-84
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 8-7-84
EFFECTIVE OPENING DATE: —
PROJECT MANAGER: James E Baldwin TELEPHONE: 787-5701
NO. OF ENG. PERSONNEL EMPLOYED: — ADDRESS: PO Box 556
Culbertson mt.

GENERAL: Final estimate and supporting data was submitted to the District Office on September 27 where checking is estimated at 60% complete

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: October 30, 1984

PROJECT NO.: F 23-1 (6)1 M 8001 (3)
PROJ. NAME: Main & Haynes ~~Leighton Blvd.~~ Miles City Miles City
LENGTH: 3.8 mi
COUNTY: Custer
CONTRACT TIME: 120 WD
ORDER TO PROCEED DATE: 7-18-84
% COMPLETE:
% TIME USED: 57%
NO. MEN EMPLOYED: 80 average
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 4,802,849.26
CONTRACTOR: Holm-Sutherland
FROM (town): Billings, Mt.
AWARD DATE: 4-13-84
DATE WORK STARTED: 7-19-84
PROBABLE COMPLETION DATE: 11-84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Don Stewart
NO. OF ENG. PERSONNEL EMPLOYED: 10

TELEPHONE: 232-1093
ADDRESS: Dept of Highways
Miles City, Mt. 59301

GENERAL: Work during the past period has consisted of storm drain installation, street excavation, installation of drop inlets and lateral pipes, graveling, paving, curbing, sidewalk, blue topping, installing conduit for street lights and pouring bases for street lights, pipe jacking and work on the outlet pond.

Belland Associates, sub-contractor, completed the pipe jacking 10-13-84.

Items and percent complete are as follows: Street Work - 50 %, Pipe - 66 %, and Outlet Ponds - 75 %.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: October 30, 1984

PROJECT NO.: BRF 23-2(7)81
PROJ. NAME: S.E. of Broadus
LENGTH: 1.0 Mile
COUNTY: Powder River
CONTRACT TIME: 180 W.D.
ORDER TO PROCEED DATE: 10-22-84
% COMPLETE: 0
% TIME USED: 3
NO. MEN EMPLOYED: ~
ACTUAL COMPLETION DATE: ~

CONTRACT AMOUNT: $ 2,377,293.95
CONTRACTOR: Cop Const. Co.
FROM (town): Billings, Mt. 59104
AWARD DATE: 9-28-84
DATE WORK STARTED: ~
PROBABLE COMPLETION DATE: ~
NO. DAYS WORKED PER WEEK: ~
NO. SHIFTS PER DAY: ~
NO. HOURS PER SHIFT: ~

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~
EFFECTIVE OPENING DATE: ~
PROJECT MANAGER: Walter D. Dane TELEPHONE: 436-2935
NO. OF ENG. PERSONNEL EMPLOYED: 2 ADDRESS:

GENERAL: Contract let September 27, 1984 and awarded September 28, 1984. Order to proceed date October 22, 1984. The pre-construction conference for the project was held in the Miles City area office October 26, 1984. The contractor has advised us that he will start work about November 5, 1984.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: October 30, 1984

FH 51-1(1)10
PROJECT NO.: RS 484-1(2)0
PROJ. NAME: FORTHOLE NORTH ASHLAND-OTTER CREEK
LENGTH: 19.8 MILES
COUNTY: Powder River
CONTRACT TIME: 90 Working Days
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 99
% TIME USED: 75
NO. MEN EMPLOYED: _____
ACTUAL COMPLETION DATE: 10-26-84

CONTRACT AMOUNT: $2,198,246.15
CONTRACTOR: Portable Pavers, Inc.
FROM (town): Miles City, MT.
AWARD DATE: November 7, 1983
DATE WORK STARTED: April 4, 1984
PROBABLE COMPLETION DATE: _____
NO. DAYS WORKED PER WEEK: _____
NO. SHIFTS PER DAY: _____
NO. HOURS PER SHIFT: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____
EFFECTIVE OPENING DATE: _____
PROJECT MANAGER: Duane J. Stenhamyer TELEPHONE: 232-1093
NO. OF ENG. PERSONNEL EMPLOYED: ___ ADDRESS: Dept of Highways Miles City, MT. 59301

GENERAL: The contractor completed the project on October 26, 1984. The final is presently 85% complete and should be turned in to the District Office about November 30, 1984.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 10/30/84

PROJECT NO.: I 94-4(34)148
PROJ. NAME: SHIRLEY-WEST
LENGTH: 5.9 MILES
COUNTY: CUSTER
CONTRACT TIME: 260 WD
ORDER TO PROCEED DATE: 5/17/83
% COMPLETE: 93
% TIME USED: 95
NO. MEN EMPLOYED: 15
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,489,672.50
CONTRACTOR: BEVERS GEN. CONST. INC.
FROM (town): BUTTE, MT.
AWARD DATE: 3/13/84
DATE WORK STARTED: 5/16/83
PROBABLE COMPLETION DATE: 11/15/84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8 TO 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: SWANSON
NO. OF ENG. PERSONNEL EMPLOYED: 10

TELEPHONE: 232-1093
ADDRESS: DEPT. OF HWYS
MILES CITY, MT.

GENERAL: WORK CONSISTED OF GRADING, DRAINAGE, SURFACING, FENCING, GUARDRAIL, & SIGNING. ITEMS AND PERCENT COMPLETE ARE AS FOLLOWS: GRADING 88%, DRAINAGE 100%, FENCING 90%, SURFACING 96%, SEEDING 45%, GUARDRAIL 90%, SIGNING 50%. SUB-CONTRACTORS WORKED 14 DAYS ON SURFACING, 4 DAYS ON FENCING, AND 26 DAYS ON GUARDRAIL AND SIGNING. THE PROJECT WAS OPENED TO TRAFFIC OCTOBER 18, 1984.
STRUCTURES are 100% Complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

1 of 1

Glendive
DISTRICT: 4130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 10-30-84

IR94-6(33)191
PROJECT NO.: IR94-6(36)203
PROJ. NAME: DAWSON CO. LINE EAST GLENDIVE WEST
LENGTH: 18.8 miles
COUNTY: DAWSON
CONTRACT TIME: 110 W.D.
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 99
% TIME USED: 90
NO. MEN EMPLOYED: 5
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $4,439,990.65
CONTRACTOR: DUININCK BROS. & Gilchrist
FROM (town): PRINSBURG, MINNESOTA
AWARD DATE: 2-29-84
DATE WORK STARTED: 4-2-84
PROBABLE COMPLETION DATE: 10-31-84
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: H. KELLY
NO. OF ENG. PERSONNEL EMPLOYED: 1
TELEPHONE: 365-2877
ADDRESS: Glendive

GENERAL: Sub-Contractor MARK RITE LINES worked OCT. 25 & 26, 1984 placing EPOXY PAINT PAVEMENT LINES. The 2nd Application is 50% complete and was discontinued due to inclement weather. The striping is the only work remaining to complete the project.

1 - engineer assigned as required.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

102

DISTRICT: 4130 (1)

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 10/30/84

PROJECT NO.: RS201-2(3)33
PROJ. NAME: Pressercville-Fairview
LENGTH: 6.1 miles
COUNTY: Richland
CONTRACT TIME: 80 Working Days
ORDER TO PROCEED DATE: 10/22/84
% COMPLETE: 8
% TIME USED: 8
NO. MEN EMPLOYED: 5 to 6
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,061,338.50
CONTRACTOR: Prince, Inc.
FROM (town): Forsyth Mont. P.O. Box 440 59327
AWARD DATE: Sept. 28, 1984
DATE WORK STARTED: Oct. 17, 1984
PROBABLE COMPLETION DATE: Aug 1, 1985
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Bernard E. Kelly
NO. OF ENG. PERSONNEL EMPLOYED: 1-2
TELEPHONE: 365-2877
ADDRESS: Glendive Montana 59330

GENERAL: The preconstruction conference was held on Oct 12, 1984.
Crushing of 1/2" chips and the 1 1/2" Base course was started on Wednesday Oct. 17, 1984
Finished 1/2" chips on Oct 26, 1984 and the 1 1/2" Base graved on 10-30-84.
Will start crushing the Plant Mix material on Oct 31, 1984

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: October 30, 1984

PROJECT NO.: RS 242-1(4) 43
CONTRACT AMOUNT: $1,298,200.90
PROJ. NAME: LORING-NO.-CANADIAN LINE
CONTRACTOR: GLENN REHBEIN EXC. INC.
LENGTH: 10.9 MILES
FROM (town): LIND LAKES, MN.
COUNTY: PHILLIPS
AWARD DATE: July 27, 1984
CONTRACT TIME: 90 W.D.
DATE WORK STARTED: Sept. 17, 1984
ORDER TO PROCEED DATE: 8-27-84
PROBABLE COMPLETION DATE: 06-01-85
% COMPLETE: 27
NO. DAYS WORKED PER WEEK: 5 TO 7
% TIME USED: 35
NO. SHIFTS PER DAY: 1 AND 2
NO. MEN EMPLOYED: up TO 27
NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: D. DUROCHER
TELEPHONE: 654-1786
NO. OF ENG. PERSONNEL EMPLOYED: 7
ADDRESS: Box 176
Dodson, MT. 59524

GENERAL: Sub Contractor Eckart Construction Produced And Placed 67,474.1 TONS OF 1½" Crushed Base, Produced And Stockpiled 6,000 TONS OF ¾" PLANT MIX Agg. And Two Patrols worked 252.5 Hours shaping THE Roadway TO Bluetops.
Baslin Engr. set Bluetops ON 2.386 MILES OF 1½" BASE.
Rehbein Moved THE Hot PLANT IN And set it up But THEN Decided TO WAIT Till SPRING BEFORE STARTING ON PLANT MIX.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 4130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 10/ /84

PROJECT NO.: RS245-1(3)0
PROJ. NAME: JORDAN - NORTHWEST
LENGTH: 15.0 MILES
COUNTY: GARFIELD
CONTRACT TIME: 80 W.D.
ORDER TO PROCEED DATE: April 16, 1984
% COMPLETE: 97
% TIME USED: 82
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,134,102.65
CONTRACTOR: Clark Bros. Contractors
FROM (town): Victor Montana Box 67 59875
AWARD DATE: FEB. 29, 1984
DATE WORK STARTED: 4-18-84
PROBABLE COMPLETION DATE: 11-15-84
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: Bernard Kelly
NO. OF ENG. PERSONNEL EMPLOYED: ___
TELEPHONE: 365-2877
ADDRESS: Glendive, Montana 59330

GENERAL: All that remains to be done on project is the seeding and fertilization which will be done some time in the near future.

The final remains an estimated 75% complete. No one working on this project this past period.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Gldr.

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: OCT. 30, 1984

PROJECT NO.: RS-258-1(3)0
PROJ. NAME: Reserve - East
LENGTH: 11.5 m.i.s
COUNTY: Sheridan
CONTRACT TIME: 20 w.d.
ORDER TO PROCEED DATE: 8-2-83
% COMPLETE: 100
% TIME USED: 94
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 9-12-84

CONTRACT AMOUNT: $ 1,048,454.20
CONTRACTOR: Meyer
FROM (town): Billings
AWARD DATE: July 11, 1983
DATE WORK STARTED: August 17, 1983
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 9-12-84

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Novakovich
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 653-1050
ADDRESS: Dept of Highways
Wolf Point, Mont. 59201

GENERAL: Final estimate is in District office awaiting Final checking. This will be done as soon as checking on FRTF-22-2(3)40 U14U2 is completed.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: October 30, 1984

PROJECT NO.: RS 447-1(7)12
PROJ. NAME: 12mi. So. of Rosebud So.
LENGTH: 3.9 miles
COUNTY: Rosebud
CONTRACT TIME: 90 Working Days
ORDER TO PROCEED DATE: 4-30-84
% COMPLETE: 90%
% TIME USED:
NO. MEN EMPLOYED: 3
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,198,877.66
CONTRACTOR: E.H. OFTEDAHL SONS, INC.
FROM (town): Miles City, MT.
AWARD DATE: April 9, 1984
DATE WORK STARTED: April 16, 1984
PROBABLE COMPLETION DATE: Nov. 1984
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Duane V. Strohmayer TELEPHONE: 232-1093
NO. OF ENG. PERSONNEL EMPLOYED: 2 ADDRESS: Dept. of Highways
Miles City, MT. 59301

GENERAL: Seeding operation was started 10-25-84. Seeding is about 50% complete and should be completed about 1 November 9, 1984 weather permitting.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: October 31-1984

PROJECT NO.: STPP 4399-83
PROJ. NAME: Moint. Stockpiles
LENGTH: N/A
COUNTY: Richland, Roosevelt, Valley, Phillips
CONTRACT TIME: 60+4 = 72
ORDER TO PROCEED DATE: 12-19-83
% COMPLETE: 100
% TIME USED: 90
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 8-16-84

CONTRACT AMOUNT: $ 291,171.00
CONTRACTOR: Eckert Const.
FROM (town): Miles City
AWARD DATE: Nov. 30-1984
DATE WORK STARTED: 3-20-84
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: Novakovich
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 653-1050
ADDRESS: Dept. of Highways
Wolf Point, MT. 59201

GENERAL: The 3/8" Cover Mat'l stockpile at Sidney has an excess of oversize rock. The contractor will have to screen the pile.
Final data submitted to district 10-15-84.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: OCT. 30, 1984

(Mont.) BRS 469-1(3)2
N. Dak. PROJECT NO.: BRS RS7-058(3)007

CONTRACT AMOUNT: $2,826,728.90

PROJ. NAME: Snowden Bridge

CONTRACTOR: Lunda Constr. Co.,

LENGTH: 2.884 Miles

FROM (town): Black River Falls, Wisconsin.

COUNTY: McKenzie - Williams - N.D.

AWARD DATE: 2-2-84.

CONTRACT TIME: 512 W.D.

DATE WORK STARTED: 3-12-84.

ORDER TO PROCEED DATE: 2-13-84.

PROBABLE COMPLETION DATE: 8-4-85

% COMPLETE: 68

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 45

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 18

NO. HOURS PER SHIFT: 8 to 10

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Walt Peterson

TELEPHONE: 572-4329 (on project.)

NO. OF ENG. PERSONNEL EMPLOYED: 4

ADDRESS: N.D. Highway Dept.
Williston, N. Dakota.

GENERAL: Prime Contractor Lunda Construction Co., removed all sheet piling, (Cofferdams Complete), and Completed all Concrete work on Substructure units.
Set pot bearings on Abut. No. 1 and piers No. 2, 3, and 4. & Backfilled Abutments.
Placed Girders G-1 thru G-24, from Abut. No. 1 to pier No. 4.
Major structure items are: Concrete - 64%, Reinf. steel - 38%, Structural steel - 34%, and Lump sum items - 66% Complete.

Ken Quale, Constr. Review. 10-30-84.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: OCT. 30, 1984

PROJECT NO.: M 5008 (1) DATE SURVEY AUTHORIZED: 10/22/84

PROJ. NAME: SARGENT AVE & ALLARD ST - GLENDIVE DATE WORK STARTED: ~

LENGTH: _____ ESTIMATED COMPLETION DATE: 3/15/85

DATE SUBMITTED TO DISTRICT: 10/31/84

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: OCT. 30, 1984

PROJECT NO.: RS 344-1(5)29 DATE SURVEY AUTHORIZED: 7/31/84

PROJ. NAME: 7.5 MI. W. OF FB010 DATE WORK STARTED: ~

LENGTH: 7.6 MILES ESTIMATED COMPLETION DATE: 11/30/84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Glendive

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: October 31-1984

PROJECT NO.: RS 251-2(1)31 DATE SURVEY AUTHORIZED: 9-28-84

PROJ. NAME: Daniels Co. Line N & S DATE WORK STARTED: 10-17-84

LENGTH: 6.5 Miles ESTIMATED COMPLETION DATE: 12-7-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Novakovich TELEPHONE: 653-1050

NO. PERSONNEL ASSIGNED: 6 % COMPLETE: 10

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: OCT. 30, 1984

PROJECT NO.: RS 247-1(1)0 DATE SURVEY AUTHORIZED: 9/27/84

PROJ. NAME: WEBSTER - EAST DATE WORK STARTED: —

LENGTH: 6.2 MILES ESTIMATED COMPLETION DATE: 1/6/86

DATE SUBMITTED TO DISTRICT: 10/31/84

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: OCT. 30, 1984

PROJECT NO.: RS 245-1(4)15 DATE SURVEY AUTHORIZED: 9/27/84

PROJ. NAME: BRUSETT-E&W DATE WORK STARTED: ~

LENGTH: 7.2 MILES ESTIMATED COMPLETION DATE: MARCH 1986

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: October 30, 1984

PROJECT NO.: F 42-3(7) 59 DATE SURVEY AUTHORIZED: 1-25-84

PROJ. NAME: Fort Peck-Glasgow DATE WORK STARTED: 2-7-84

LENGTH: 15.1 MILES ESTIMATED COMPLETION DATE: 2-1-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: D. Durocher TELEPHONE: 654-1786

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 76

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: OCT. 30, 1984

PROJECT NO.: F39-1(15)4 DATE SURVEY AUTHORIZED: 10/11/84

PROJ. NAME: LAME DEER-NORTH DATE WORK STARTED: ~

LENGTH: 9.7 MILES ESTIMATED COMPLETION DATE: 12/28/84

DATE SUBMITTED TO DISTRICT: 10/31/84

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

FINAL

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: OCT. 30, 1984

PROJECT NO.: F25-1(16)0 DATE SURVEY AUTHORIZED: 3/16/77

PROJ. NAME: CIRCLE-NORTH DATE WORK STARTED: 1/6/78

LENGTH: 8.5 MILES ~~ESTIMATED~~ COMPLETION DATE: 10/19/84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: B. KELLY TELEPHONE: 365-2877

NO. PERSONNEL ASSIGNED: 3-4 % COMPLETE: 100 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: OCT. 30, 1984

PROJECT NO.: F 18-1(2)1 DATE SURVEY AUTHORIZED: 7/12/84

PROJ. NAME: MILES CITY - N.W. DATE WORK STARTED: ~

LENGTH: 7.5 MILES ESTIMATED COMPLETION DATE: 11/30/84

DATE SUBMITTED TO DISTRICT: 10/31/84

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: OCT. 30, 1984

PROJECT NO.: F 2-1 (8) 46 DATE SURVEY AUTHORIZED: 7/12/84

PROJ. NAME: FALLON CO. LINE E&W DATE WORK STARTED: ~

LENGTH: 25.0 MILES ESTIMATED COMPLETION DATE: 11/30/84

DATE SUBMITTED TO DISTRICT: 10/31/84

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Glendive

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: October 30, 1984

PROJECT NO.: FR 1-10 (12) 639 DATE SURVEY AUTHORIZED: July 10, 1984

PROJ. NAME: Culbertson-West DATE WORK STARTED: October 1, 1984

LENGTH: 5.2 Miles ESTIMATED COMPLETION DATE: 10-26-84

DATE SUBMITTED TO DISTRICT: 10-29-84

PROJECT MANAGER: Baldwin TELEPHONE: 787-5701

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: 100

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: OCTOBER 30, 1984

PROJECT NO.: F 1-8(6)499 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: JACO - EAST DATE WORK STARTED: 9-7-84

LENGTH: 8.8 MILES ESTIMATED COMPLETION DATE: 5-1-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: D. DUROCHER TELEPHONE: 654-1786

NO. PERSONNEL ASSIGNED: 5-6 % COMPLETE: 13

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Glendive

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 10-30-84

PROJECT NO.: BR 9009(4) DATE SURVEY AUTHORIZED: 12-9-83

PROJ. NAME: Tongue River Bridge DATE WORK STARTED: _____

LENGTH: 0.3 MILE ESTIMATED COMPLETION DATE: 12-14-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: D. Strohmayer TELEPHONE: 232-1093

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 75%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: OCT. 30, 1984

PROJECT NO.: BR 9006 (3) DATE SURVEY AUTHORIZED: 1/10/84

PROJ. NAME: THOMPSON CR. CARTER CO. DATE WORK STARTED: ~

LENGTH: 0.5 MILES ESTIMATED COMPLETION DATE: APRIL 1985

DATE SUBMITTED TO DISTRICT: 10/31/84

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Glendive

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: October 31, 1984

PROJECT NO.: BR 9043(8) DATE SURVEY AUTHORIZED: 11-23-83

PROJ. NAME: East Shotgun Creek DATE WORK STARTED: 9-10-84

LENGTH: 0.2 Miles ESTIMATED COMPLETION DATE: 10-19-84

DATE SUBMITTED TO DISTRICT: Ready To Submit

PROJECT MANAGER: Novakovich TELEPHONE: 653-1050

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 100

Final Report

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Billings

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: October 31-1984

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
F53-2(2)40 Lavina - South	Widen and Overlay	Final	72	35	11/84
F51-2(15)67 Moore - Lewistown	Widen and Overlay	Pre-PIH	264	30	12/84
RS 426-2(1) Hanover - Road	Grade and Gravel	Final PIH	16	32	1/85
M 6901 (1) Laurel Streets	Overlay	Final	8	30	1/85
F14-3(3)108 Shawmut - West	Widen and Overlay	Final	0	50	12/84
RS 302-1(1)0 Elmtrack Ed. - Molt	Reconstruction	Public Hearing	0	1	5/88
* F16-1(17)12 Billings - North	Reconstruction	Pre-PIH	0	1	3/89
RS 500-2(2)19 Mosby - South	Reconstruction	Pre-PIH	0	4	3/88

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

* to be submitted to Helena for design.

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11-7-84

PROJECT NO.: IR 90-8(95)385
PROJ. NAME: REED POINT E. & W.
LENGTH: 14.5 MILES
COUNTY: SWEETGRASS & STILLWATER
CONTRACT TIME: 90 WORKING DAYS
ORDER TO PROCEED DATE: 5-2-84
% COMPLETE: 98
% TIME USED: 96
NO. MEN EMPLOYED: 5 TO 8
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 3 411 361,90
CONTRACTOR: McINTYRE CONSTR. CO.
FROM (town): GREAT FALLS
AWARD DATE: 4-9-84
DATE WORK STARTED: 4-30-84
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: K. HARTMAN
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 252-4138
ADDRESS: BILLINGS, MT.

GENERAL: CONTRACTOR HAS COMPLETED ALL WORK ON THE PROJECT WITH THE EXCEPTION OF THE STRIPING WHICH WILL BE COMPLETED AS SOON AS THE WEATHER PERMITS.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11-7-84

PROJECT NO.: IR 90-8(96) 413
PROJ. NAME: PARK CITY E. & W.
LENGTH: 18.0
COUNTY: STILLWATER
CONTRACT TIME: 80 WORKING DAYS
ORDER TO PROCEED DATE: 9-19-83
% COMPLETE: 86
% TIME USED: 91
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2072864.45
CONTRACTOR: EMPIRE SAND & GRAVEL
FROM (town): BILLINGS
AWARD DATE: 8-29-83
DATE WORK STARTED: 9-7-83
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: K. HARTMAN
NO. OF ENG. PERSONNEL EMPLOYED: ___
TELEPHONE: 252-4138
ADDRESS: BILLINGS, MT.

GENERAL: THE CONTRACTOR WORKED TWO PARTIAL SHIFTS ON THE EXTRA WORK ORDER NO. 1, PLACING AL. MIX SURF.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 10-3084

PROJECT NO.: IR 90-9(63)503 CONTRACT AMOUNT: $ ~

PROJ. NAME: QUIMMORE INTERCHANGE S.E. CONTRACTOR: EMPIRE SAND & GRAVEL, INC.

LENGTH: 5.8 MILES FROM (town): BILLINGS

COUNTY: BIG HORN AWARD DATE: ~

CONTRACT TIME: 80 W.D. DATE WORK STARTED: ~

ORDER TO PROCEED DATE: ~ PROBABLE COMPLETION DATE: ~

% COMPLETE: ~ NO. DAYS WORKED PER WEEK: ~

% TIME USED: ~ NO. SHIFTS PER DAY: ~

NO. MEN EMPLOYED: ~ NO. HOURS PER SHIFT: ~

ACTUAL COMPLETION DATE: ~

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~

EFFECTIVE OPENING DATE: ~

PROJECT MANAGER: DAVID P SCHUMAN TELEPHONE: 245-9802

NO. OF ENG. PERSONNEL EMPLOYED: 0 ADDRESS: DEPT. OF HIGHWAYS
BILLINGS, MT.

GENERAL: THIS PROJECT WAS LET ON OCTOBER 25, 1984. A TENTATIVE PRECONSTRUCTION CONFERENCE HAS BEEN SCHEDULED FOR NOVEMBER 8, 1984.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11-5-84

PROJECT NO.: IO90-9(36)531 U2
PROJ. NAME: LODGEGRASS - SOUTH
LENGTH: 11.7 MILES
COUNTY: BIG HORN
CONTRACT TIME: 250 WORKING DAYS
ORDER TO PROCEED DATE: 10-31-83
% COMPLETE: 50%
% TIME USED: 46%
NO. MEN EMPLOYED: 96
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $14,729,277.59
CONTRACTOR: BEYER'S GENERAL CONSTR., INC.
FROM (town): BUTTE, MONTANA
AWARD DATE: 9-30-83
DATE WORK STARTED: 2-27-84
PROBABLE COMPLETION DATE: 10-1-85
NO. DAYS WORKED PER WEEK: 6
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: D.C. KITTELSON
NO. OF ENG. PERSONNEL EMPLOYED: 17

TELEPHONE: 639-2429
ADDRESS: P.O. Box 642
LODGEGRASS, MT.
59050

GENERAL: PROGRESS GOOD. WORK IN PROGRESS CONSISTED OF GRADING, DRAINAGE, SURFACING & STRUCTURES. GRADING IS NEARING COMPLETION WITH FINISHING BEING DONE THROUGHOUT THE PROJECT. PIPE ARE BEING INSTALLED FROM STA 100+00 TO 269+00. FOAMIX WAS PLACED FROM STA 431+75 TO 517+30 EB. WORK IS BEING DONE ON STRUCTURES AT STA 66+28.5 & 429+80. ITEMS & PERCENT COMPLETE AREAS FOLLOWS: MISC. 79%; GRADING 95%; DRAINAGE 92%; SURFACING 2%; STRUCTURES 83%. ENGINEERING PERSONNEL ARE MEASURING TOPSOIL & SEEDING, SETTING R/W CAPS, CHECKING BLUETOPS & INSPECTION ON WORK.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: October 31, 1984

PROJECT NO.: I ID 90-9 (62)543 & F 74-1 (2) 0 U-2

CONTRACT AMOUNT: $ 7,977,895.95

PROJ. NAME: Wyola South & Wyola Conn.

CONTRACTOR: Hilde Construction Company, Inc.

LENGTH: 5.8 Miles

FROM (town): Great Falls, Montana

COUNTY: Big Horn

AWARD DATE: 8-26-83

CONTRACT TIME: 220 WD

DATE WORK STARTED: 4-9-84

ORDER TO PROCEED DATE: 8-29-83

PROBABLE COMPLETION DATE: 8-15-85

% COMPLETE: 44

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 65

NO. SHIFTS PER DAY: 2

NO. MEN EMPLOYED: 85

NO. HOURS PER SHIFT: 9

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: R. Schaak

TELEPHONE: 343-2501

NO. OF ENG. PERSONNEL EMPLOYED: 17

ADDRESS: P.O. Box 366
Wyola Montana 59089

GENERAL: Work in progress consists of Hilde Construction Company, grading between station 737 to 860, placing Sand Sub-Base material between station 634 to 895, and on the Wyola Connection Road.
Martinez Construction is installing drain culverts ahead of the grading operation, and placing Rip Rap at various locations throughout the project.
COP Construction employeed 12 people and worked 20 shifts. Concrete was placed for the deck slabs, diaphragms and backwalls at station 663+25. XXXXXXXXXXXX

Grading Items are 90% complete, Drainage Items are 96% complete, Structures as a whole are 93% complete

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: October 31, 1934

I ID 90-9 (36)531 U1
I ID 90-9 (38)543 U-1

PROJECT NO.: F 74-1 (2) 0 U-1

CONTRACT AMOUNT: $ 486,6[illegible]

PROJ. NAME: Fencing Lodge Grass to Wyoming Line

CONTRACTOR: Crow Tribe of Montana

LENGTH: 24.1 miles

FROM (town): Crow Agency Monte[illegible]

COUNTY: Big Horn

AWARD DATE: July 5, 1983

CONTRACT TIME: See Contract

DATE WORK STARTED: July 2[illegible], 19[illegible]

ORDER TO PROCEED DATE: 7-5-83

PROBABLE COMPLETION DATE: 9-1-[illegible]

% COMPLETE: 91

NO. DAYS WORKED PER WEEK: [illegible]

% TIME USED: 0

NO. SHIFTS PER DAY:

NO. MEN EMPLOYED: 0

NO. HOURS PER SHIFT: 0

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: NA

PROJECT MANAGER: R. Schaak

TELEPHONE: 343-2501

NO. OF ENG. PERSONNEL EMPLOYED:

ADDRESS: P.O. Box [illegible]

Wyola Mon[illegible]

GENERAL: No work was done on the project during the reporting p[illegible], more work will be done on the project until the Grading work has [illegible] sufficiently to allow completion of all of the remaining contract [illegible].

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: October 31, 1984

PROJECT NO.: I ID 90-9 (38)549 N-2
PROJ. NAME: Wyoming Line North
LENGTH: 5.2 Miles
COUNTY: Big Horn
CONTRACT TIME: 220 WD
ORDER TO PROCEED DATE: 8-5-83
% COMPLETE: 54
% TIME USED: 68
NO. MEN EMPLOYED: 54
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 7,261,180.56
CONTRACTOR: Hilde Construction Company, Inc.
FROM (town): Great Falls, Montana
AWARD DATE: 8-5-83
DATE WORK STARTED: 9-6-83
PROBABLE COMPLETION DATE: 6-15-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 2
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: R. Schaak
NO. OF ENG. PERSONNEL EMPLOYED: 17

TELEPHONE: 343-2501
ADDRESS: P.O. Box 366
Wyola Montana 59089

GENERAL: Work in progress consists of Hilde Construction Company, finishing Sub-Grade and placing Sand Sub-Base material and Topsoil between station 973 to 1050. The gravel crushing units have moved onto the project and are crushing and stockpiling 3/4 in. Gr. 3B top surfacing and plant mix aggregate. They are also screening and stockpiling Foam Mix Sand.
GreenWay Inc., seeding Sub Contractor has moved onto the project and will begin seeding when weather conditions permit.
The structures Sub Contractor employeed 3 people and worked 11 shifts. Protective coating was applied on all structures. The steel bridge rail was painted at station 1086+30. Pervious backfill is being placed at station 973+50.

Grading Items are 99% complete, Drainage Items are 98% complete, Structures as a whole are 93% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Nov. 1, 1984

PROJECT NO.: RTF 14-3(9) 88 & RTF 45-2(2) 38
CONTRACT AMOUNT: $442,624.76
PROJ. NAME: Seal & Cover
CONTRACTOR: Century Paving
LENGTH: 20 Miles & 6 Miles
FROM (town): Lewistown.
COUNTY: Wheatland
AWARD DATE: 05-30-84
CONTRACT TIME: Over before 9-1-84
DATE WORK STARTED: 07-25-84
ORDER TO PROCEED DATE:
PROBABLE COMPLETION DATE:
% COMPLETE: 100
NO. DAYS WORKED PER WEEK:
% TIME USED:
NO. SHIFTS PER DAY:
NO. MEN EMPLOYED:
NO. HOURS PER SHIFT:
ACTUAL COMPLETION DATE: 8-7-84
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 8-10-84
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Dale DeVore
TELEPHONE: 538-8731
NO. OF ENG. PERSONNEL EMPLOYED: ___
ADDRESS: P.O. Box 491
Lewistown, Mt. 59457

GENERAL: The final estimate and supporting data was delivered to Billings District office on October 23, 1984.

Final data is ready to submit to Helena. This is the final report.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Nov. 1, 1984

PROJECT NO.: F63-1(3)10
PROJ. NAME: N. of Harlowton-North
LENGTH: 8.7 Miles
COUNTY: Wheatland
CONTRACT TIME: 100 WD
ORDER TO PROCEED DATE: 04-16-84
% COMPLETE: 100
% TIME USED: 96
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 10-5-84

CONTRACT AMOUNT: $1,955,038.60
CONTRACTOR: Empire Sand & Gravel Co., Inc.
FROM (town): Billings
AWARD DATE: 01-30-84
DATE WORK STARTED: 03-1-84
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 10-11-84
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Dale DeVore
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 538-8731
ADDRESS: P.O. 491
Lewistown, Mt. 59457

GENERAL: Work is 100% complete on this project. Final inspection was made by C.W. Klimper, Dist. Construction supervisor on October 11, 1984. Work on the final estimate & supporting details is in progress.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: OCTOBER 31, 1984

PROJECT NO.: F-RTF-HES 28-2 (11) 82
PROJ. NAME: BOYD SOUTH
LENGTH: 8.6 MILES
COUNTY: CARBON
CONTRACT TIME: 80 WORKING DAYS
ORDER TO PROCEED DATE: 8-1-84
% COMPLETE: 85
% TIME USED: 57
NO. MEN EMPLOYED: 12
ACTUAL COMPLETION DATE: N/A

CONTRACT AMOUNT: $ 1,641,073.57
CONTRACTOR: REHBEIN EXCAVATION INC.
FROM (town): LIND LAKES MINN.
AWARD DATE:
DATE WORK STARTED: JULY 18, 1984
PROBABLE COMPLETION DATE: 6-1-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: N/A
EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: G.M. LORAN
NO. OF ENG. PERSONNEL EMPLOYED: 8

TELEPHONE: 248-3827
ADDRESS: 424 MOREY ST. P.O. BOX 20437
BILLINGS MONTANA 59104

GENERAL: The contractor completed the paving operations on October 1, 1984 and the INTERIM STRIPING was done on Oct. 5, 1984. Pederson Construction Co. Sub-Contractor on this projected completed INSTALLING CULVERT EXTENSIONS ON Oct. 22, 1984 with only the CLEANING of CULVERTS & PI to be done by them. One WAY SIGNS, SUB-CONTRACTOR has INSTALLED ALL guard-RAIL, SIGNS & DELINEATORS ON this PROJECT.

ALL items with the EXCEPTIONS of ½ INCH COVER MATERIAL, SEEDING, EXPOXY STRIPING & CLEANING of CULVERTS ARE 100% Complete

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 10-31-84

PROJECT NO.: F-FH-BRF37-1(3)XU-1
PROJ. NAME: CROW AGENCY - BUSBY
LENGTH: 8.7 MILES
COUNTY: BIG HORN
CONTRACT TIME: 160 W.D. + 5 EXT. = 165
ORDER TO PROCEED DATE: 7-30-84
% COMPLETE: 51
% TIME USED: 38
NO. MEN EMPLOYED: 162
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $6,365,493.09
CONTRACTOR: E.H. OFTEDAL & SONS, INC.
FROM (town): MILES CITY, MONT.
AWARD DATE: 7-6-84
DATE WORK STARTED: 7-23-84
PROBABLE COMPLETION DATE: 7-31-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 2
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: HERB OTTMAN
NO. OF ENG. PERSONNEL EMPLOYED: 15

TELEPHONE: 638-4497
ADDRESS: CROW AGENCY, MONT.

GENERAL: WORK IN PROGRESS IS GRADING, INSTALLING CULVERTS, LAYING 1½" PMB, LAYING 1½" CBC, BLUE TOPPING SUBGRADE & GRAVEL, AND THEY FINISHED CRUSHING ALL THE MATERIAL FOR THIS PROJECT.

ITEMS AND PERCENTAGES OF COMPLETION ARE AS FOLLOWS: MISC. ITEMS 64%, REMOVAL ITEMS 42%, EXC. ITEMS 76%, CULVERT ITEMS 65%, AND SURFACING ITEMS 40%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 10-31-84

PROJECT NO.: F-FLH-BRF 37-1(3)OU-2
PROJ. NAME: CROW AGENCY - BASBY
LENGTH: 8.2 MILES
COUNTY: BIG HORN
CONTRACT TIME:
ORDER TO PROCEED DATE:
% COMPLETE: 100
% TIME USED:
NO. MEN EMPLOYED: 14
ACTUAL COMPLETION DATE: 10-15-84

CONTRACT AMOUNT: $ 155,000.00
CONTRACTOR: CROW TRIBE OF MONT.
FROM (town): CROW AGENCY, MONT.
AWARD DATE: 6-14-84
DATE WORK STARTED: 7-10-84
PROBABLE COMPLETION DATE: 10-15-84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 10-22-84
EFFECTIVE OPENING DATE:
PROJECT MANAGER: HERB OTTMAN
NO. OF ENG. PERSONNEL EMPLOYED: 15

TELEPHONE: 638-4497
ADDRESS: P.O. BOX 460
CROW AGENCY, MONT.

GENERAL: THE CROW FENCER FINISH INSTALLING THE FENCE ON 10-15-84 THE FINAL INSPECTION AND ACCEPTANCE WAS MADE ON THE TWENTY ~~FIRST~~ SECOND OF OCTOBER 1984.

Final data will be submitted to Helena on 11/5/84. This is the final report for the project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 5130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: October 26,1984

PROJECT NO.: F 57-3 (09) 121
PROJ. NAME: Winnett - West
LENGTH: 9.1 Miles
COUNTY: Fergus/ Petroleum
CONTRACT TIME: 160 Working Days
ORDER TO PROCEED DATE: 8/26/83
% COMPLETE: 85
% TIME USED: 78
NO. MEN EMPLOYED: 28
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $5,517,998.81
CONTRACTOR: Hilde Const. Co. Inc.
FROM (town): Great Falls, Montana
AWARD DATE: 8/5/83
DATE WORK STARTED: August 30,1983
PROBABLE COMPLETION DATE: 7/1/85
NO. DAYS WORKED PER WEEK: 5-6
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Passow
NO. OF ENG. PERSONNEL EMPLOYED: 1-7

TELEPHONE: 538-8731
ADDRESS: P.O.Box 491
Lewistown, Montana 59457

GENERAL: Hilde began producing Plant Mix Surfacing GR B on October 15.Production has been hampered by equipment breakdown, poor weather and failing gradation tests. All permiting, paving will be completed the week of October 28,1984. The Asphalt being used is 85/100 from Cenex at 6.5 %. No Filler is being added. Densities are good, voids 4% to 5%, stability 1500 to 1850 lbs.

Swan and Son began Seeding October 23,1984. Weather and equipment breakdown has caused them delays also.

Seven men are assigned to the project for inspection and quality control.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 10-30-84

PROJECT NO.: M 1004(8) & HES 4141(10)
PROJ. NAME: 8TH & GRAND & VARIOUS LOCATIONS - BILLINGS
LENGTH: 0.00
COUNTY: YELLOWSTONE
CONTRACT TIME: BY APRIL 1, 1985
ORDER TO PROCEED DATE: 10-11-84
% COMPLETE: 0
% TIME USED: ~
NO. MEN EMPLOYED: 2
ACTUAL COMPLETION DATE: ~

CONTRACT AMOUNT: $ 71,063.00
CONTRACTOR: MIDLAND ELECTRIC CO. INC.
FROM (town): BILLINGS
AWARD DATE: 9-28-84
DATE WORK STARTED: 10-29-84
PROBABLE COMPLETION DATE: 4-1-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~
EFFECTIVE OPENING DATE: ~
PROJECT MANAGER: DAVID P. SCHUMAN
TELEPHONE: 245-9802
NO. OF ENG. PERSONNEL EMPLOYED: 2
ADDRESS: DEPT. OF HIGHWAYS
BILLINGS, MT

GENERAL: THIS PROJECT WAS LET ON SEPTEMBER 27, 1984, AND THE PRE-CONSTRUCTION CONFERENCE WAS HELD ON OCTOBER 25, 1984.

THE CONTRACTOR BEGAN CONDUIT WORK ON OCTOBER 29, 1984.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: OCTOBER 31, 1984

PROJECT NO.: M 1002 (2)
PROJ. NAME: RIMROCK ROAD
LENGTH: 0.39 MILES
COUNTY: YELLOWSTONE
CONTRACT TIME: 90 WORKING DAYS
ORDER TO PROCEED DATE: APRIL 16, 1984
% COMPLETE: 92
% TIME USED: 97
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: N/A

CONTRACT AMOUNT: $ 857,351.55
CONTRACTOR: BARRY O'LEARY, INC.
FROM (town): BILLINGS, MONTANA
AWARD DATE: NOVEMBER 7, 1983
DATE WORK STARTED: MARCH 14, 1984
PROBABLE COMPLETION DATE: NOVEMBER 15, 1984
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: N/A

EFFECTIVE OPENING DATE: N/A

PROJECT MANAGER: G.M. LORAN
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 248-3827
ADDRESS: P.O. BOX 20437
BILLINGS, MONTANA 59104

GENERAL: NO WORK WAS DONE ON THIS PROJECT FOR THIS REPORTING PERIOD.
THE COMPLETION OF THE TRAFFIC STRIPING & THE SEEDING ARE LEFT TO BE DONE WHEN THE WEATHER IS FAVORABLE. ALL OTHER ITEMS ON THIS PROJECT ARE COMPLETED

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11-7-84

PROJECT NO.: M 1018 (6) CONTRACT AMOUNT: $ 42 992.00
PROJ. NAME: 4th AVE & 31st ST. SIGNALS CONTRACTOR: MIDLAND ELECTRIC
LENGTH: INTERSECTION FROM (town): BILLINGS
COUNTY: YELLOWSTONE AWARD DATE: 5-9-83
CONTRACT TIME: Cal. Date DATE WORK STARTED: 11-7-83
ORDER TO PROCEED DATE: 5-9-83 PROBABLE COMPLETION DATE: ____
% COMPLETE: 75 NO. DAYS WORKED PER WEEK: 2 TO 3
% TIME USED: — NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 2 TO 4 NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE: ____
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ____
EFFECTIVE OPENING DATE: ____
PROJECT MANAGER: K. HARTMAN TELEPHONE: 252-4138
NO. OF ENG. PERSONNEL EMPLOYED: ___ ADDRESS: BILLINGS, MT.

GENERAL: CONTRACTOR HAS ERECTED THE POLES, INSTALLED THE CONTROLLER, INSTALLED THE SIGNAL HEADS AND LUMINAIRES AND PULLED ALL THE WIRE AND MADE THE CONNECTIONS. PLANS ARE TO TURN ON AND CHECK OUT ALL FUNCTIONS OF TRAFFIC SIGNALS ON NOVEMBER 13, 1984.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: 5130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: October 26,1984

PROJECT NO.: RS 236 - 1 (6) 32
PROJ. NAME: Winifred - P.N.Ferry
LENGTH: 17.0 Miles
COUNTY: Fergus
CONTRACT TIME: 45 Working Days
ORDER TO PROCEED DATE: July 30,1984
% COMPLETE: 95
% TIME USED: 89
NO. MEN EMPLOYED: 14
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $304,782.20
CONTRACTOR: Wickens Construction Inc.
FROM (town): Lewistown, Montana
AWARD DATE: July 6,1984
DATE WORK STARTED: August 20,1984
PROBABLE COMPLETION DATE: November 2,1984
NO. DAYS WORKED PER WEEK: 5 - 6
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Passow
NO. OF ENG. PERSONNEL EMPLOYED: 4

TELEPHONE: 538-8731
ADDRESS: P.O.Box 491
Lewistown, Montana 59457

GENERAL: Crushing and stockpiling of the 1" Top Surf.Gr B continues. An additional 2.5 miles has been added to the project to take advantage of the remaining project funds. Approx. 3600 tons remain to be placed on the original project plus the 5,000 tons on the extension to complete the project. Completion is anticipated to be the week of October 28,1984. Four men are assigned to the project for inspection and quality control.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11-7-84

PROJECT NO.: AR5120 4053 1200
PROJ. NAME: BALLENTINE BRIDGE
LENGTH: 0.00
COUNTY: YELLOWSTONE
CONTRACT TIME: 45 WORKING DAYS
ORDER TO PROCEED DATE: 8-27-84
% COMPLETE: 99
% TIME USED: 58
NO. MEN EMPLOYED: 5
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 57600.00
CONTRACTOR: EDWARD T. COPPS CONSTR.
FROM (town): BILLINGS
AWARD DATE: 7-27-84
DATE WORK STARTED: 9-6-84
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: K. HARTMAN
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 252-4138
ADDRESS: BILLING, MT.

GENERAL: WORK ON THE PROJECT HAS BEEN COMPLETED. PROJECT COMPLETION IS PENDING FINAL INSPECTION AND THE 28 DAY CYLINDER BREAKS FOR THE DECK SLABS.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 10-30-84

PROJECT NO.: I 90-8(77)455 DATE SURVEY AUTHORIZED: Oct. 1984

PROJ. NAME: JOHNSON LANE INTERCHANGE DATE WORK STARTED: ~

LENGTH: 0.00 MILES - INTERCHANGE ESTIMATED COMPLETION DATE: ~

DATE SUBMITTED TO DISTRICT: Oct. 1984

PROJECT MANAGER: DAVID P. SCHUMAN TELEPHONE: 245-9802

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 0

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 11-7-84

PROJECT NO.: BR 9049(4) DATE SURVEY AUTHORIZED: 5-8-84

PROJ. NAME: YELLOWSTONE RIVER BR. S.E. OF GREYCLIFF DATE WORK STARTED: 6-12-84

LENGTH: ~ ESTIMATED COMPLETION DATE: ~

DATE SUBMITTED TO DISTRICT:

PROJECT MANAGER: K. HARTMAN TELEPHONE: 252-4438

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 55

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: 5130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: October 26,1984

PROJECT NO.: BR9033 (4) DATE SURVEY AUTHORIZED: April 20,1984

PROJ. NAME: Musselshell Bridge Near Bundy DATE WORK STARTED: July 27,1984

LENGTH: 0.4 Miles ESTIMATED COMPLETION DATE: 11/30/84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Passow TELEPHONE: 538-8731

NO. PERSONNEL ASSIGNED: 1 % COMPLETE: 98

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 10-30-84

PROJECT NO.: BRF 16-1(18)1 DATE SURVEY AUTHORIZED: 7-13-84

PROJ. NAME: EAST BRIDGE - BILLINGS DATE WORK STARTED: 9-13-84

LENGTH: 1.7 MILES ~~ESTIMATED~~ COMPLETION DATE: 10-11-84

DATE SUBMITTED TO DISTRICT: 7-13-84

PROJECT MANAGER: DAVID P. SCHUMAN TELEPHONE: 245-9802

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 100%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: 5130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: October 26,1984

PROJECT NO.: F 14-4 (01) 139 DATE SURVEY AUTHORIZED: May 22,1984

PROJ. NAME: Lavina West DATE WORK STARTED: August 23, 1984

LENGTH: 8.3 Miles ESTIMATED COMPLETION DATE: ~~10/15/85~~ 11/30/84

DATE SUBMITTED TO DISTRICT:

PROJECT MANAGER: Passow TELEPHONE: 538-8731

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: 34

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 10-30-84

PROJECT NO.: F 53-1(6)6 DATE SURVEY AUTHORIZED: 12-5-83

PROJ. NAME: BILLINGS-BROADVIEW DATE WORK STARTED: 1-10-84

LENGTH: 28.4 MILES ESTIMATED COMPLETION DATE: 11-30-84

DATE SUBMITTED TO DISTRICT: 12-5-83

PROJECT MANAGER: DAVID P. SCHUMAN TELEPHONE: 245-9802

NO. PERSONNEL ASSIGNED: 6 % COMPLETE: 20%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 11-7-84

PROJECT NO.: BR 9056 (8) DATE SURVEY AUTHORIZED: 1-20-84

PROJ. NAME: DUCK CR. BR. DATE WORK STARTED: —

LENGTH: — ESTIMATED COMPLETION DATE: —

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: K. HARTMAN TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: — % COMPLETE: 0

MANPOWER UNAVAILABLE

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 11-7-84

PROJECT NO.: BR 9098 (7) DATE SURVEY AUTHORIZED: 12-20-83

PROJ. NAME: STILLWATER RIVER BR. DATE WORK STARTED: 2-22-84

LENGTH: — ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: K. HARTMAN TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 25

MANPOWER UNAVAILABLE

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Nov. 1, 1984

PROJECT NO.: BR 9054 DATE SURVEY AUTHORIZED: April 29, 1984

PROJ. NAME: Musselshell River Bridge DATE WORK STARTED: Sept. 6, 1984

LENGTH: 1 Mile ESTIMATED COMPLETION DATE: 11-20-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Dale DeVore TELEPHONE: 538-8731

NO. PERSONNEL ASSIGNED: 2-4 % COMPLETE: 80

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Nov. 1, 1984

PROJECT NO.: RS 426-2(1)0 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Handover Road DATE WORK STARTED: 10-16-84

LENGTH: 7 Miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Dale DeVore TELEPHONE: 538-8731

NO. PERSONNEL ASSIGNED: 2-4 % COMPLETE: 25

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DIRECT PARTICIPATION

FEDERAL HIGHWAY ADMINISTRATION

August 15, 1984

MONTHLY PROGRESS REPORT
DIRECT FEDERAL CONSTRUCTION
MONTANA

PROJECT	LOCATION	LENGTH	TYPE WORK	PERCENT TIME USED	% WORK COMPLETED AND ESTIMATED COMPLETION DATE	CONTRACTOR AND CONTRACT AMOUNT
MT ERFO 81(4)	Helena NF, Lewis & Clark Broadwater & Powell Co.	.123	X081, X001 & X001	91%	62% 09/13/83	U.S. Small Business Adm. Morning Star Ent., Inc. (Subcontractor) $279,000.00
FHP 19-1(2) FHL 19-1(2)	Darby - Lost Trail Bitterroot NF Ravalli County	4.451	Grading, Base, + Bituminous Paving	44.2%	59.5% 11/01/84	Washington Const. Co. $2,526,990.35
MT ERFO 81(3)	Avalanche Creek Benton, Ohio & White Gulches Lewis & Clark County		Grading, Damage Repair	81.5%	56.2% 07/01/84	Swan & Sons, Inc. $231,891.50
OM-AD 18(9)	Fergus & Wheatland Co.	22.982	Gravel, Surfacing (E000)	80.0%	75.2% 05/15/84	Konitz Contracting, Inc. $356,732.00
MT FH 12-1(1), RRS 5-3(18)145, FH 72-1(1) & FH 79-1(1)	Whitefish-Eureka, Olney Underpass, Star Meadows & Good Creek Roads	25.432	Grading, Base and Bituminous Pavement (I000)	33.3%	36% 10/15/84	Morrill Asphalt Paving $3,186,808.40
OM-AD 18(12)	Judith Basin Co.	37.000	Crushed Aggregate Surfacing E000	25%	96% 10/29/84	Konitz Contracting, Inc. $549,577.50
OM-AD 18(11)	Cascade & Teton Co.	22.600	Crushed Aggregate Surfacing	13.3%	27.3% 11/01/84	Maronick Const. Co., Inc.